

Project Fact Sheet

Apopka 9th (CR Large)

800 North Wells St.
Apopka, FL 32712



Project Information:

- **Project Start:** Dec 2020
- **Project Completion:** Aug 2021
- **Funding Source:** Sales Tax
- **District:** 7
- **Learning Community:** N
- **Architect/Engineer:** N/A
- **Contractor:** Carrier
- **Project Manager:** Kenneth Marcum
- **Project Budget:** \$0.7 M

Project Description:

Project scope provides for replacement of DX Units, mini-splits in the 100, 200, and 300 buildings.

- Building 100 - 1-2, 1-3, 1-4 (DX Units), & IDF room mini-split system unit.
- Building 200 - AHU-1 and mini-splits in Rm 201A & Rm 212.
- Building 300 - 3-2, 3-3, 3-4, 3-5 & 3-6 (DX Units).

Upgrade current controls system and update to new OCPS guidelines.

Project Update:

- The bid was awarded to Carrier. Notice-to-Proceed on 12/15/20.
- Equipment is on order and will arrive by the last week of February 2021.
- This project has a projected completion, Summer of 2021.