

# Project Fact Sheet

## Lake Buena Vista High School (New/Relief)

11305 Daryl Carter Parkway  
Orlando, FL 32836



Lake Buena Vista High School  
Job 19666.00



### Project Update:

- Notice-to-Proceed (NTP) for the Early Site Package (BP-1) was issued on 9/16/19 and the Main Building Package (BP-2) NTP issued on 12/20/19.

- Construction is proceeding on schedule. Roofing is complete and interior finishes ongoing campus-wide. All buildings are energized and HVAC start-ups are ongoing. Development of the sports fields is ongoing with Bermuda anticipated to arrive in late February.

- Orange County Public Works has completed the first leg of the Daryl Carter Parkway Extension from Palm Parkway, permitting construction access to the school. The balance of roadway construction appears well ahead of schedule.

### Project Information:

- **Building Completion Date:** May 2021
- **Project Completion Date:** May 2021
- **School Opening:** Aug 2021
- **No. on Sales Tax Referendum:** N/A
- **Student Capacity:** 2784
- **Gross Floor Area:** 372,295
- **Site Area:** 50 acres
- **District:** 4
- **Learning Community:** SW

**Architect:** SchenkelShultz

**Contractor:** Pirtle

**Project Manager:** Cass Hurst

**Adopted Budget:** \$115 M

### Project Description:

#### Construction of:

- Administration Office
- Kitchen
- Cafeteria
- Media Center
- EHPA Gym
- Classrooms
- Art and Music Labs
- Science Labs
- Computer Lab(s)
- Multipurpose Lab(s)
- Hard Courts
- Baseball Field
- Softball Field
- Track and Field
- Football Field
- Practice Field(s)
- Covered Walkways
- Expanded Parking Lot
- Enhanced classroom technology including new computers and interactive touch-screen panels
- Secure campus with one public entrance