

Project Fact Sheet

Water Spring Middle School (New/Relief)

Horizon West / Village H (MS)



Project Update:

- Due diligence in process.
- Harvard Jolly prototype. Notice to Proceed for design on November 2, 2020.
- Developer to complete road to access the site.
- Mass grading by developer in process.
- Shared bus loop with adjacent elementary school under consideration.
- Community meeting scheduled for March 2, 2021.

Project Information:

- **Building Completion Date:** Jun 2023
- **Project Completion Date:** Jun 2023
- **School Opening:** Aug 2023
- **No. on Sales Tax Referendum:** N/A
- **Student Capacity:** 1215
- **Gross Floor Area:** TBD
- **Site Area:** 25 acres
- **District:** 4
- **Learning Community:** W

Architect: Harvard Jolly

Contractor: Core Construction

Project Manager: Tamara Cox

Adopted Budget: \$46.7 M

Project Description:

Construction of:

- Administration Office
- Multipurpose/ Cafeteria
- Kitchen
- Media Center
- Gym
- Classrooms
- Art and Music Labs
- Computer Lab(s)
- Multipurpose Lab(s)
- Hard Courts
- Softball Field
- Track and Field
- Soccer Field
- Covered Walkways
- Expanded Parking Lot
- Expanded student drop-off loop
- Enhanced classroom technology including new computers and interactive touch-screen panels
- Secure campus with one public entrance