

Site 205-K8-SW-6 40% Construction Community Meeting September 25, 2017

# Site 205-K8-SW-6 40% Construction Meeting Agenda

September 25, 2017 – 6:00pm – Kaley-Lake Como Elementary Cafeteria

- •Welcome School Board Member Nancy Robbinson
- Introductions
- Project Update Architect: Harvard Jolly Architects
  Construction Manager: Williams Company
- Questions and Answers
- Adjournment





Lake Como ES Aerial



#### **Project Data**

Capacity 1,335 Student Stations

Building Area 161,762 Gross SF

Parking Provided 136 Spaces

Car Queuing Provided 132 Cars

Site Area +/- 12 Acre



Master Site Plan



View from Gore St 5





# Construction Update and Milestones

- Notice to Proceed (NTP) was issued February 7, 2017.
- Tilt wall panels were completed on June 30, 2017.
- Structural Steel Erection was completed on July 24, 2017.
- Roofing work has started and will be completed by October 13, 2017
- Window installation started and will be completed by September 30, 2017
- Exterior painting to start mid-October.
- Interior work is in progress.
- Project will be 40% complete as of September 30, 2017.
- Project remains on schedule for Substantial Completion on May 14, 2018.

















Slab On Grade Pour

Tilt Panel Rebar





Tilt Panel Erection

**Steel Erection** 



Lightweight Installation



**Roofing Installation** 

# QUESTIONS?