

CITIZENS' CONSTRUCTION OVERSIGHT AND VALUE ENGINEERING

May 18, 2023

### COVE Meeting Agenda

May 18, 2023 8:00 a.m. – 10:00 a.m.

### 1. Call to Order and Approval of Meeting Minutes

- Chair Comments Pat Knipe
- Approval of April 20, 2023 Meeting Minutes

### 2. Review Action Items

- Reconsider Capital Renewal Funding Formula
- Provide Overall Capital Program Needs
- Site 50-H-SE-2 Cost Escalation

### 3. Department Reports

- Capital Funding Update Judith Padres
- Master Schedule Update Basem Ghneim / Mark O'Connor
- Project Budget Update Basem Ghneim / Mark O'Connor
- Project Status Report Craig Jackson
- Change Order Report Ed Ames / Basem Ghneim

### 4. Presentations / Discussion

- New Prototypes Faz Ali
- Site 50-H-SE-2 Cost Escalation Mark O'Connor
- Capital Program Needs Basem Ghneim

### 5. Adjournment

Next COVE meeting scheduled on Thursday, June 15, 2023

### COVE Meeting Minutes April 20, 2023



The Construction Oversight and Value Engineering Committee monthly meeting convened on Thursday, April 20, 2023 at 8:00 a.m., at the John T. Morris Facilities Complex, located at 6501 Magic Way, building 200, Orlando, Florida 32809, and virtually through Cisco WebEx.

### **ATTENDEES**

COVE Members: Pat Knipe, Jacki Churchill, George Hack, Jeff Hart, Douglas Kelly and Sarah Taylor.

**OCPS Team:** Faz Ali, Ed Ames, Jim Bannon, Jad Brewer, Mary Lu Bronson, Selimar Colon, Doreen Concolino, Amy Envall, Mari Espinal, Craig Jackson, DeShawn Johnson, Lori Orr, Roberto Pacheco, Judith Padres, Tonya Page-Batson, Mark Shanoff, Chris Solomon, Catherine Sullivan, David Wheeler, Rocco Williams and Mike Winter.

**Program Management Team:** Mo Arthur, Basem Ghneim, Toni Greene, Krista McArthur, Mark O'Connor, Brian Smith and Bill Terry.

### 1. CALL TO ORDER

A quorum was established and Chairman Pat Knipe called the meeting to order at 8:00 a.m.

### Chair Comments

Pat Knipe requested that the committee proceed directly to the Technology Update and Facility Condition Assessment presentations following the approval of last month's minutes and the review of action items. Information on site 50-H-SE-2 would be presented at next month's meeting.

### Approval of Minutes from Last Meeting

The minutes from March 16, 2023 were presented and approved unanimously by the committee.

### 2. ACTION ITEMS

- a. Reconsider Capital Renewal funding formula
- b. Provide overall capital program requirements
- c. Review Site 50-H-SE-2 cost escalation

### Review of Action Items from Previous Meeting

a. Discuss use of sales tax funds to pay off debt financing

Judith Padres provided information on the requirements for use of sales tax proceeds to retire debt. The following information was noted during the subsequent discussion:

- Allowed by sales tax referendum language
- Bonds have a 10 year call provision, meaning we can't call the bonds for 10 years after issuing
- Due to the call provision, we are limited to retiring \$2M now, \$4M in 2025, but up to \$200M in 2026
- Bonds have a low interest rate between 2.5-3.5%
- Investments currently achieve approx. 5% return, so retiring debt early is not prudent at this time
- > Pat Knipe inquired on the amount of outstanding debt, and if the debt consisted of bonds or leases.

Judith stated there is approximately \$1B outstanding on our Certificates of Participation (COP), which are technically leases.

Pat Knipe acknowledged that based on the current rate of return on safe investments it does not make sense to retire debt, but it was good to know that it is an option if things change.



- b. Provide information on ownership of the former Delaney School
  - Jad Brewer advised that the District no longer owned the former Delaney Park School, which is currently being used as a senior center.
- c. Provide additional information on Site 50-H-SE-2 project costs
  - Discussion will be provided at next month's meeting.
- d. Provide a report on the Facility Condition Assessment refresh and future capital needs
   Basem Ghneim of the Program Management team provided a presentation to the committee.
- e. Provide a technology requirements update
  - Dr. Mark Shanoff, Interim Chief Information Officer provided a presentation to the committee.

### 3. <u>DEPARTMENT REPORTS</u>

### Capital Funding Update

Judith Padres provided the capital funding update, and highlighted the following from the report:

- Sales tax collections are higher than projected and trending toward \$360M this year which will be the highest ever
- Total sales tax revenue now exceeds \$4.1B, with a capital fund balance of \$804M and capital renewal balance of \$684M
- Pat Knipe noted this was a total of approximately \$1.5B.

Judith highlighted the following regarding impact fees:

- Impact fees include two quarters from the County and eight months from the City of Orlando
- Based on collections, we are unlikely to reach the FY22 collection amount but are likely to exceed FY21 collections

### Master Schedule Update

Basem Ghneim briefed the committee on the Master Schedule on page 21, and highlighted the following:

- There were no significant changes to the Master Schedule
- Site 97-E-SE-2 schedule is still to be determined (TBD) but we are working to finalize a location that will support opening in 2025
- Programming has restarted at Orange Technical College South Campus

### Project Budget Update

Mark O' Connor reviewed the capital project reports on pages 24-28, and noted the following:

- Budget amendment for site 50-H-SE-2 is \$39.4M
- There are a few budget changes to capital renewal based on the GMPs received
- Doug Kelly questioned if there were scope changes contributing to the capital renewal budget revisions.

Mark stated there were minor changes and the bulk was cost escalation with mechanical projects experiencing the highest escalation.

Jeff Hart noted that we have almost \$2B of capital renewal requirements in an environment of limited resources so we need to look at how to attract additional contractor resources.

### COVE Meeting Minutes April 20, 2023



Mark then reviewed the closeout report and stated we hope to have all but Jones HS off the report by the next meeting. Basem added that Panther Lake ES will likely be added, but noted that the traffic signal that has been delaying completion is operational.

Basem reviewed the capital renewal forecast on page 30, and mentioned that the District was projecting in June 2024, projects in construction would total \$307M.

### Project Status Report

Craig Jackson reviewed the capital and comprehensive needs projects currently under construction, and stated that once again that there currently are no projects in closeout.

Jeff Hart reiterated the progress on Orange Technical College West Campus does not support a February 2024 completion.

Basem stated there is currently an in-house extension which is under review and will push the completion date to March.

Jeff Hart concluded this was still aggressive.

Craig concluded his report with a summary of active capital renewal projects.

### Change Order Report

Ed Ames reported the data for the month of March 2023 and stated there were no significant change orders for the reporting period. He clarified for newer members that a significant change was anything over \$200,000.

On page 50, item 1, Jeff Hart inquired on the reason for change at site 47-E-W-4 for \$10,402.47.

Basem Ghneim explained this was to put together an early GMP package.

➤ Jeff Hart questioned item 5, asking if the City of Ocoee was reimbursing the District for the design of the new road roundabout for the northern main entrance to the campus at Site 73/ OTC West.

Jad Brewer stated he recently received a payment of \$21,000, and noted that the City of Ocoee will also cover the construction cost.

For item 3, Doug Kelly made an inquiry on the construction material testing at Oak Ridge HS.

Basem Ghneim explained that the District is installing piles during the coming summer and this item authorized the third-party observation of the work.

On page 51, item 7, Jeff Hart asked why the estimated construction cost was listed with the modification of the design contract.

Mark O'Connor stated the \$83,753 credit resulted from a reduction in the scope of work, and was not related to the construction cost listed in the reason for change. Basem confirmed the information was not relevant.

Ed directed attention to the RFQs in Progress listed on page 54:

Jeff Hart commented on the \$34.5M cost for the NorthLake Park comprehensive renovation, and asked whether replacement in lieu of renovation was warranted considering 50-year life cycle costs.

Basem Ghneim noted that NorthLake Park is a bigger elementary school that includes a gymnasium and other facilities in conjunction with a YMCA partnership. Basem acknowledged that with the planned investment we would expect to exceed 50 years of building life.



### 4. PRESENTATIONS

### Technology Update

Mark Shanoff provided an update on District technology strategy and funding requirements.

Mark noted the following regarding the District's approach:

- The District maintains two data centers (primary local, backup in Atlanta), both of which we are currently updating
- We currently operate with a hybrid server structure (part cloud, part physical)
- Doug Kelly asked what the long range plan was to move to the cloud.

Mark stated that the plan was to gradually move to cloud based over a 5-10 year period.

> Doug Kelly questioned why it would be so long, as most of private industry is moving faster.

Mark answered that specific data storage requirements and the use of legacy software contributed to the extended timeline.

Mark noted several additional highlights of the District's approach:

- District is currently upgrading school networks including servers, switches, routers
- Upgrade is implementing Meraki technology, which is faster, more reliable, and provides easier remote access for troubleshooting and assistance
- 80% of upgrade cost is reimbursed through E-Rate
- OCPS is significantly ahead of other Districts in one-to-one student devices
- District uses laptops instead of Chromebooks which provides greater flexibility and capability
- Last summer the District issued 114,000 new devices for middle and high school students
- Pat Knipe asked if this was paid from sales tax.

Judith stated initial acquisition was funded with sales tax funds, and the refresh is funded from other sources.

Pat Knipe asked if we could replace with sales tax funds.

Judith stated she believes the referendum limits the use of sales tax funds to initial acquisition, but would confirm.

Pat Knipe inquired about infrastructure costs.

Judith confirmed that initial infrastructure was funded using sales tax funds, with the 1.5 mil property tax used for replacements/upgrades.

Doug Kelly asked about funding for servers.

Judith stated they are funded with the 1.5 mil property tax.

Pat Knipe questioned if we are impacted by budget considerations.

Mark Shanoff replied that the District benefits from E-Rate and the Emergency Connectivity Fund so technology is adequately resourced.

Mark noted the following regarding student devices:

- The District experiences significant increase in repair costs during the fifth year of ownership
- We want devices in hands of students to be under warranty



- The District is Dell's largest customer
- The District is also one of Apple's largest customers resulting from the purchase of 35,000 iPads for K-1
- Pat Knipe asked about establishment of a repair shop.

Mark Shanoff stated we contract repairs to UDT, who handles both configuration and repairs. He also highlighted the following:

- The District has established a fee structure for reimbursement for the cost of repairs
- We significantly reduce repairs by providing cases

Mark continued by noting that future capital expenditures include E-Rate eligible items which initially require the full amount of funding, with 80% of the cost reimbursed.

Jeff Hart questioned when the Meraki switches require replacement?

Mark Shanoff replied we expect a life span of 10 years with the Meraki technology.

Mark concluded his prepared remarks by noting that we are currently comparing four and five-year refresh options of student devices. He noted the following:

- Current annual repair cost for devices out of warranty is approximately \$4M versus \$120K for inwarranty devices
- A four-year refresh cycle provides the possibility of a rebate on returned devices
- The four-year cycle would also allow assignment of devices to a student for all four years of high school
- Jacki Churchill requested the price per student.

Mark Shanoff stated an iPad costs \$400 and a laptop \$518 which includes delivery and imaging costs.

Doug Kelly asked whether this included software costs.

Mark Shanoff stated this does not include software costs.

- Pat Knipe mentioned we were doing a good job finding other funding sources.
- > Jacki Churchill asked if the new schools' devices were paid from the funding source for the school. Judith acknowledged that this was correct.
- Doug Kelly asked who pays for home access when needed.

Mark Shanoff answered that we provide the home access. Judith added that access points are funded from the operating budget.

Jeff Hart questioned how this impacts the next sales tax referendum.

Mark Shanoff replied there is a continuing need, so we will need to consider the referendum language.

> Jeff Hart inquired whether the infrastructure was part of the Facilities Condition Assessment (FCA).

Basem Ghneim confirmed there is a technology piece in the FCA.

- Jeff Hart commented that Technology is on top of other capital requirements, further supporting extension of the sales tax.
- Pat Knipe requested to have an annual update on Technology and thanked Dr. Shanoff for the presentation.



### Facility Condition Assessment (FCA)

Basem Ghneim acknowledged Bill Terry as the leader of the District's effort to implement and maintain an FCA since the initiation in 2013 and highlighted the following regarding the District's assets:

- 210 educational facilities plus 20 ancillary facilities totaling 35.7M sf of space
- Replacement cost over \$10B
- Facilities designed for 50 year life

Bill Terry added the following highlights of our approach:

- FCA proactive versus reactive
- Dynamic, not static data continually refreshed
- Cloud-based
- No annual maintenance cost
- Pat Knipe asked whether the 2.4% capital renewal funding formula was still adequate.

Bill noted that the formula might be worth revisiting since it doesn't account for renovation of schools that existed prior to the implementation of the formula.

Pat Knipe asked if the adequacy of the formula has been studied.

Bill answered that industry standards exist that supports an alternate approach, and the sales tax renewal provides an opportunity to reset.

> Pat Knipe questioned whether we use input from others.

Bill stated we consult with the Council of Great City Schools of which we are member, and also consider other resources.

Jeff Hart noted that we haven't accounted for the Group 3 schools but comprehensive renovations might offset CR requirement.

Bill Terry continued, noting the following:

- Historically, District implemented projects in priorities 1 − 3
- Currently also doing limited, critical priority 4 and 5 items
- \$1.84B need
- Cost model based on RS Means
- Escalation is significant factor impacting the total cost
- Pat Knipe suggested this would be a significant reason to review the 2.4%.

Basem Ghneim stated that a study would be required to insure the revenue and the needs aligned.

Jeff Hart asked if Capital investments would generate sufficient revenue.

Basem stated it would need analysis.

Jeff Hart questioned what level of escalation is included.

Mark O'Connor said it varies from 20% for next year, 4.5% to 2028, and 3.5% after.

Jeff Hart mentioned he would be interested in comparing system replacement costs five years back compared to today.





Bill Terry stated Legacy costs in the assessment were based on 2018 costs, and noted that these have been escalated 54%.

- > Sarah Taylor questioned if the database tracks if you are replacing items sooner than anticipated.

  Bill replied that yes, information is tracked and we adjust when we see trends.
- > Pat Knipe inquired whether or not anyone reviews the data collection and analysis effort.

  Bill said we work with Maintenance to validate the timing of the need.
- ➤ Jeff Hart asked if we consider our actual cost data in addition to RS Means.

  Mark O'Connor responded that yes, we have adjusted for the OCPS experience.
- > Pat Knipe requested if we have the answers sufficient to support the sales tax renewal.

  Basem indicated the next step is to assess the revenue stream and plan from there.
- Pat Knipe called for a follow-up in a few months.
- Jeff Hart asked where we stand with overall capital needs.

Judith Padres answered that it is being worked on.

The meeting was adjourned at 10:05 a.m.

Basem added that they could provide overall Capital Need not later than sometime in June.

### 5. <u>DISCUSSION / ADJOURNMENT</u>

Chairman Pat Knipe thanked everyone for participating in today's meeting, and commented on the importance of the presentations and how they were very much appreciated and needed. He then stated the next meeting was scheduled for May 18, 2023.

Pat Knipe
Chairperson, COVE Committee

Date of approval

Jad Brewer
Legal Services, Facilities

Attachments:

Technology Update Facility Condition Assessment



### Information Technology Services (ITS)

April 20th, 2023





# **Current Infrastructure Capital Expenditures**

Nutanix datacenter infrastructure upgrade - In September 2022, we spent \$6 million for a complete overhaul of the datacenter equipment (servers, storage, backup, restore, disaster recovery). This is a 5 year proposal. It helps us to eliminate some of our annual licensing and support costs. We will save approximately \$1.7 million from our 320 budget per year for the next 5 years.

Meraki upgrades - We are upgrading 14 of our schools this year. We spent \$8.5 million for network equipment upgrades (including core switches, network switches, wireless access points, and updated wiring). This enabled OCPS to have today's standard networking bandwidth speeds. Eighty percent of this cost will be reimbursable through E-RATE.



# **Current Infrastructure Capital Expenditures**

- From July 1st, 2022 the following has been expended:
  - Data Center \$261,292 (CoreSite Orlando and CoreSite Atlanta)
  - Hardware \$6,731,981
    - RBELC Technology Refresh \$304,538
    - Network Electronics \$437,444
    - Nutanix Upgrade \$5,989,999

3



# **Current Device Management Capital Encumbrance**

- This summer we will embark on replacing student devices at Elementary, K through 8, Alternative Education & ESE school sites
- A total of 69,632 devices will be deployed at a cost of \$37,112,463.36.
  - \$27M is reimbursable through ECF
  - The balance is Capital



# Future Capital Expenditures - Infrastructure Components

|                                | FY24             | FY25             | FY26             | FY27             | FY28             |
|--------------------------------|------------------|------------------|------------------|------------------|------------------|
| Meraki Upgrade                 | \$<br>8,304,415  | \$<br>8,500,000  | \$<br>8,500,000  | \$<br>8,500,000  | \$<br>8,500,000  |
| Infrastructure Break/Fix       | \$<br>353,000    | \$<br>353,000    | \$<br>353,000    | \$<br>353,000    | \$<br>353,000    |
| (Standard & Emergency          |                  |                  |                  |                  |                  |
| Repair)                        |                  |                  |                  |                  |                  |
| eRate eligible network         | \$<br>8,304,415  | \$<br>8,553,547  | \$<br>8,810,154  | \$<br>9,074,458  | \$<br>9,346,692  |
| switches, routers, wireless    |                  |                  |                  |                  |                  |
| access points and battery      |                  |                  |                  |                  |                  |
| backup.                        |                  |                  |                  |                  |                  |
| Non-eRate installations costs, | \$<br>970,100    | \$<br>999,203    | \$<br>1,029,179  | \$<br>1,060,054  | \$<br>1,091,856  |
| vendor labor, copper/fiber     |                  |                  |                  |                  |                  |
| patch cords, delivery          |                  |                  |                  |                  |                  |
| charges,new cable drops, fiber |                  |                  |                  |                  |                  |
| upgrades/reinstalls            |                  |                  |                  |                  |                  |
| Non-eRate eligible network     | \$<br>200,000    | \$<br>210,000    | \$<br>220,500    | \$<br>231,525    | \$<br>243,101    |
| switches, routers, wireless    |                  |                  |                  |                  |                  |
| access points and battery      |                  |                  |                  |                  |                  |
| backup.                        |                  |                  |                  |                  |                  |
| Network switches, routers and  | \$<br>255,000    | \$<br>267,750    | \$<br>281,137    | \$<br>295,194    | \$<br>309,954    |
| battery backup                 |                  |                  |                  |                  |                  |
|                                |                  |                  |                  |                  |                  |
| Total                          | \$<br>18,386,930 | \$<br>18,883,500 | \$<br>19,193,970 | \$<br>19,514,231 | \$<br>19,844,603 |





# Future Capital Expenditures - Student Devices

- Our hybrid environment of student devices leverages both iOS and Windows OS based systems
  - 33,000 iPads (Grades K through 1st)
  - 167,000 laptops (Grades 2<sup>nd</sup> 12<sup>th</sup>)
- Our refresh model is currently being reviewed and will either focus on a 4 Year (25% refresh) or 5 Year (20% refresh



### Future Capital Expenditures – Student Devices – 4 Year Refresh

|                                     | FY24          | FY25          | FY26          | FY27          |
|-------------------------------------|---------------|---------------|---------------|---------------|
| Apple iPads<br>(Student)            |               | \$ 4,866,585  | \$ 5,012,582  | \$ 5,162,960  |
| Apple iPads (Student<br>Growth)     | -             | \$ 163,333    | \$ 168,233    | \$ 173,280    |
| Windows Laptops<br>(Student)        | \$ 28,644,760 | \$ 29,504,103 | \$ 30,389,226 | \$ 31,300,903 |
| Windows Laptops<br>(Student Growth) | 4             | \$ 1,206,775  | \$ 1,242,978  | \$ 1,280,268  |
| Total                               | \$ 28,644,760 | \$ 35,740,796 | \$ 36,813,019 | \$ 37,917,411 |

7



### Future Capital Expenditures – Student Devices – 5 Year Refresh

|                                     | FY24          | FY25          | FY26          | FY27          | FY28          |
|-------------------------------------|---------------|---------------|---------------|---------------|---------------|
| Apple iPads (Student)               | -             | \$ 3,893,268  | \$ 4,010,066  | \$ 4,130,368  | \$ 4,254,279  |
| Apple iPads (Student<br>Growth)     | -             | \$ 163,333    | \$ 168,233    | \$ 173,280    | \$ 178,478    |
| Windows Laptops<br>(Student)        | \$ 17,821,386 | \$ 18,675,899 | \$ 19,236,176 | \$ 19,813,261 | \$ 20,407,659 |
| Windows Laptops<br>(Student Growth) | -             | -             | T#K           | -             | -             |
| Total                               | \$ 17,821,386 | \$ 22,732,500 | \$ 23,414,475 | \$ 24,116,909 | \$ 24,840,416 |



# Benefit of 4 year vs. 5 year refresh

- \*Resale market after 4 years vs. 5 years
- \*Warranty covered repairs are component-specific
- \*Device will follow student for 4 years of high school
- \*Fee reductions




Facilities Condition Assessment

**COVE Update** 

April 20, 2023





### **Agenda**

- Facilities Condition Assessment
- Capital Renewal Program
- Prioritizing Renewal Needs
- Capital Renewal Needs (FY2024 FY2033)

# Facilities Condition Assessment (FCA) Database



- Assessment of site & buildings
- Over 700 subsystems assessed
- Uses expected life of system components to forecast needs
- Industry standard expected life customized to OCPS experience
- Basis of Forecasting Future Capital Renewal Needs
- Continually updated, refreshed every five years



### **FCA Database History**

- 2013 Original FCA Roll-Out
  - District-Wide Facilities Condition Assessment
  - Identified Existing and Forecasted Capital needs
  - Foundation for Capital Renewal Program
  - Recommended Data Refresh every 5-years
- 2018 Refresh
  - Updated cost models to 2018 baseline
  - Added detail to Life Cycle models
  - Field Assessments (55 campuses)
- 2023 Refresh







### 2023 FCA Refresh

- Field Assessments (41 Campuses)
- Legacy Data Conversion
- Added District Owned Portables
- Collected/Tagged Key Asset Information
- Updated to 2023 Cost Baseline
- Converted to Cloud-Base Platform with User Friendly Dashboard

.

# Dashboard Overview - AECOM owned and developed dashboard platform - Contains overall project narrative and key portfolio metrics - Created for the purpose of facilitating review of collected facility assessment information - User Friendly Portal, Simplified Navigation - Web-Based and Hosted via Microsoft Azure without limits on approved users - Built with Security, Privacy, and Reliability in mind






### **Capital Renewal Program**



- Preserves the efficient operation of school facilities
- Renewal Fund (2.4% of cumulative capital expenditures)
- Needs based on Facilities Condition Assessment
- Focused Renewal of Select Systems and Sub-Systems





### **Project Elements**

Site Electrical

Roofing Plumbing

Structural Life Safety

Exterior Technology

Interior Conveying

Mechanical Specialties



### **Capital Renewal Priorities**

- Priority 1 Life Safety, Roofing, Air Conditioning, Security
- Priority 2 Exterior Doors/Windows, Elevators, Plumbing, Electrical Power, Technology, Perimeter

Fencing/Gates, Interior Lighting

 Priority 3 Interior Partitions/Doors/Windows, Ceilings, Exterior Lighting, Exterior Finishes, Voice

Communications, Paving (Roads, Walks, Parking)

- Priority 4 Interior Specialties, Playground Equipment
- Priority 5 Interior Finishes, Landscaping/Irrigation, Athletic Facilities (Bleacher, Artificial Turf)



### **Capital Needs Forecast**

• Active projects \$390 M

• Pre-planning projects \$340 M

• Forecast through FY2033 \$1.110 B

Total \$1.840 B

- Discussion
  - Revenue break even point
  - Sales Tax Extension
  - Prioritize if needed



### FY2023 Sales Tax Forecast Compared To Collections For Collections Received For The Period June 1, 2022 - May 31, 2023

|                        | Fiscal Year | -          |            |              |              | <u>, , , , , , , , , , , , , , , , , , , </u> |                 |                 |                 |                  |
|------------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|------------|------------|--------------|--------------|---|-----------------|-----------------|-----------------|------------------|
|                        | 2018        | 2019        | 2020        | 2021        | 2022        | 2023        | 2023        |            |            | Actual vs P  |              |   |                 |                 | vs Prior Year   |                  |
|                        | Actual      | Actual      | Actual      | Actual      | Actual      | Projected   | Actual      | Date       | Difference | % Difference | Difference   | % Difference                                  | Difference      | % Difference    | Cum Difference  | % Cum Difference |
|                        | Collections | Received   | Monthly    | Monthly      | Year To Date | Year To Date                                  | With Prior Year | With Prior Year | With Prior Year | With Prior Year  |
| June                   | 19,973,576  | 21,813,615  | 22,925,741  | 13,108,514  | 23,848,325  | 22,916,552  | 28,818,745  | 8/24/2022  | 5,902,193  | 25.76%       | 5,902,193    | 25.76%  | 4,970,420       | 20.84%          | 4,970,420       | 20.84%           |
| July                   | 18,849,682  | 20,771,709  | 21,966,783  | 13,655,914  | 23,820,627  | 22,748,453  | 26,552,569  | 9/26/2022  | 3,804,116  | 16.72%       | 9,706,309    | 21.26%  | 2,731,943       | 11.47%          | 7,702,363       | 16.16%           |
| August                 | 18,266,458  | 19,375,685  | 20,607,144  | 13,689,148  | 20,150,373  | 20,836,274  | 25,312,864  | 10/27/2022 | 4,476,590  | 21.48%       | 14,182,899   | 21.33%  | 5,162,491       | 25.62%          | 12,864,854      | 18.97%           |
| Quarter - Distribution | 2,915,074   | 3,260,952   | 3,338,214   | 4,014,607   | 5,620,309   | 4,964,706   | 7,333,106   | 11/7/2022  | 2,368,400  | 47.70%       | 16,551,298   | 23.16%  | 1,712,797       | 30.48%          | 14,577,650      | 19.85%           |
| Quarter - Total        | 60,004,790  | 65,221,961  | 68,837,881  | 44,468,184  | 73,439,633  | 71,465,985  | 88,017,283  |            |            |              | 16,551,298   | 23.16%  |                 |                 | 14,577,650      | 19.85%           |
|                        |             |             |             |             |             |             |             |            |            |              |              |   |                 |                 |                 |                  |
| September              | 17,945,849  | 20,029,499  | 20,695,054  | 15,713,676  | 21,896,095  | 22,312,759  | 25,711,154  | 11/28/2022 | 3,398,395  | 15.23%       | 19,949,694   | 21.27%  | 3,815,060       | 17.42%          | 18,392,710      | 19.29%           |
| October                | 19,857,149  | 21,176,213  | 22,650,187  | 15,709,696  | 23,905,773  | 23,828,535  | 27,564,584  | 12/23/2022 | 3,736,049  | 15.68%       | 23,685,743   | 20.14%  | 3,658,812       | 15.31%          | 22,051,522      | 18.49%           |
| November               | 21,069,314  | 21,848,770  | 23,121,776  | 16,337,370  | 25,794,011  | 24,971,827  | 27,841,619  | 1/27/2023  | 2,869,792  | 11.49%       | 26,555,535   | 18.63%  | 2,047,608       | 7.94%           | 24,099,129      | 16.62%           |
| Quarter - Distribution | 3,172,630   | 3,646,732   | 3,532,907   | 4,523,961   | 7,274,990   | 5,867,371   | 7,902,837   | 2/3/2023   | 2,035,466  | 34.69%       | 28,591,000   | 19.26%  | 627,846         | 8.63%           | 24,726,976      | 16.23%           |
| Quarter - Total        | 62,044,943  | 66,701,214  | 69,999,923  | 52,284,704  | 78,870,869  | 76,980,492  | 89,020,194  |            |            |              | 28,591,000   | 19.26%  |                 |                 | 24,726,976      | 16.23%           |
|                        |             |             |             |             |             |             |             |            |            |              |              |   |                 |                 |                 |                  |
| First 1/2 Year Total   | 122,049,733 | 131,923,175 | 138,837,805 | 96,752,888  | 152,310,502 | 148,446,477 | 177,037,477 |            |            |              | 28,591,000   | 19.26%  |                 |                 | 24,726,976      | 16.23%           |
|                        |             |             |             |             |             |             |             |            |            |              |              |   |                 |                 |                 |                  |
| December               | 22,917,543  | 23,379,047  | 25,393,825  | 17,165,676  | 28,708,776  | 27,273,762  | 32,031,954  | 2/27/2023  | 4,758,192  | 17.45%       | 33,349,192   | 18.98%  | 3,323,178       | 11.58%          | 28,050,154      | 15.50%           |
| January                | 20,407,250  | 21,073,611  | 23,118,851  | 15,817,302  | 23,523,330  | 23,902,711  | 27,182,532  | 3/28/2023  | 3,279,821  | 13.72%       | 36,629,013   | 18.35%  | 3,659,202       | 15.56%          | 31,709,355      | 15.50%           |
| February               | 20,510,584  | 21,507,567  | 21,922,091  | 17,365,549  | 25,504,014  | 24,795,213  | 27,632,509  | 4/26/2023  | 2,837,296  | 11.44%       | 39,466,309   | 17.59%  | 2,128,496       | 8.35%           | 33,837,851      | 14.71%           |
| Quarter - Distribution | 3,421,591   | 3,452,049   | 4,004,206   | 4,909,457   | 8,256,308   | 6,570,802   |             |            | 0          | 0.00%        | -            | 0.00%   | 0               | 0.00%           | -               | 0.00%            |
| Quarter - Total        | 67,256,969  | 69,412,273  | 74,438,972  | 55,257,984  | 85,992,429  | 82,542,488  | 86,846,995  |            |            |              | -            | 0.00%   |                 |                 | -               | 0.00%            |
|                        |             |             |             |             |             |             |             |            |            |              |              |   |                 |                 |                 |                  |
| 3/4 Year Total         | 189,306,702 | 201,335,448 | 213,276,777 | 152,010,872 | 238,302,930 | 230,988,965 | 263,884,472 |            |            |              | -            | 0.00%   |                 |                 | -               | 0.00%            |
| March                  | 24.249.253  | 05 504 070  | 40 000 000  | 22 000 002  | 24 247 507  | 07 077 400  |             |            | 0          | 0.00%        |              | 0.000/  | 0               | 0.000/          |                 | 0.000/           |
|                        | 24,249,253  | 25,501,978  | 16,298,832  | 23,660,893  | 31,317,507  | 27,277,189  |             |            | 0          |              | -            | 0.00%   | 0               | 0.00%           | -               | 0.00%            |
| April                  | ,,-         | 22,737,566  | 9,524,264   | 21,512,382  | 28,431,166  | 22,757,824  |             |            | 0          | 0.00%        | -            | 0.00%   | 0               | 0.00%           | -               | 0.00%            |
| May                    | 19,768,693  | 21,730,575  | 11,135,296  | 21,709,815  | 27,010,484  | 22,906,226  |             |            | 0          | 0.00%        | -            | 0.00%   | 0               | 0.00%           | -               | 0.00%            |
| Quarter - Distribution | 3,283,687   | 3,151,332   | 3,730,011   | 4,753,904   | 7,350,019   | 6,059,511   |             |            | 0          | 0.00%        | -            | 0.00%   | 0               | 0.00%           | -               | 0.00%            |
| Quarter - Total        | 68,342,546  | 73,121,451  | 40,688,403  | 71,636,994  | 94,109,175  | 79,000,750  | -           |            |            |              | -            | 0.00%   |                 |                 | -               | 0.00%            |
| Second 1/2 Year Total  | 135,599,515 | 142,533,724 | 115,127,375 | 126,894,978 | 180,101,604 | 161,543,238 | 86,846,995  |            |            |              | -            | 0.00%   |                 |                 | -               | 0.00%            |
| Annual Total           | 257,649,248 | 274,456,899 | 253,965,180 | 223,647,866 | 332.412.105 | 309,989,715 | 263,884,472 |            |            |              | _            | 0.00%   |                 |                 |                 | 0.00%            |
| Amilian Total          | 237,049,248 | 214,430,099 | 200,900,180 | 223,047,000 | 332,412,103 | 309,909,715 | 203,004,472 |            |            |              | -            | 0.00%   |                 |                 | -               | 0.00%            |

# Orange County Public Schools Sales Tax Collection History

| Fiscal |               |
|--------|---------------|
| Year   | Amount        |
| 2003   | 48,842,740    |
| 2004   | 138,701,456   |
| 2005   | 149,353,778   |
| 2006   | 166,421,562   |
| 2007   | 170,597,436   |
| 2008   | 166,190,269   |
| 2009   | 154,176,278   |
| 2010   | 150,843,957   |
| 2011   | 163,594,345   |
| 2012   | 170,826,444   |
| 2013   | 181,301,579   |
| 2014   | 191,770,163   |
| 2015   | 209,540,613   |
| 2016   | 224,024,409   |
| 2017   | 233,873,477   |
| 2018   | 257,649,248   |
| 2019   | 274,456,899   |
| 2020   | 253,965,180   |
| 2021   | 223,647,866   |
| 2022   | 332,412,105   |
| 2023   | 263,884,472 * |
| Total  | 4,126,074,275 |


<sup>\*</sup> Amount collected thru February 2023

### Impact Fees Collections

|           | FY19        | FY20       | FY21       | FY22        | FY23       |
|-----------|-------------|------------|------------|-------------|------------|
| July      | (1,356,434) | (791,922)  | (15,459)   | (1,326,589) | 0          |
| August    | 1,544,905   | 1,642,692  | 3,021,080  | 2,198,714   | 651,853    |
| September | 4,802,716   | 6,418,111  | 4,902,480  | 282,676     | 1,211,965  |
| October   | 12,782,279  | 5,018,829  | 11,324,673 | 15,541,805  | 18,406,599 |
| November  | 764,538     | 11,783,397 | 744,321    | 3,824,286   | 626,571    |
| December  | 544,774     | 531,273    | 1,049,444  | 2,896,867   | 18,822     |
| January   | 14,550,401  | 1,435,048  | 56,625     | 14,137,661  | 16,638,979 |
| February  | 3,319,118   | 11,250,567 | 3,010,120  | 3,056,570   | 645,056    |
| March     | 929,755     | 1,613,436  | 3,125,497  | 2,347,260   | 2,677,874  |
| April     | 11,439,392  | 10,735,683 | 6,887,734  | 4,786,133   | 3,909,942  |
| May       | 674,261     | 2,027,236  | 5,720,199  | 16,810,116  | 66,346     |
| June      | 14,645,906  | 14,200,335 | 21,268,703 | 26,769,895  |            |
| Total     | 64,641,613  | 65,864,685 | 61,095,416 | 91,325,395  | 44,854,007 |

As of 5-4-23

## Capital Program Schedule Summary



# Capital Program Schedule Summary

|   | •           | Variance Report   |
|---|-------------|---|
| Project                                   | Substantial | Explanations  |
|   | Completion  |   |
| Three Points ES Comprehensive             | (14.3) Wks  | delay during the GMP development phase                              |
| Lakeview MS Comprehensive                 | (7.0) Wks   | delay during the design development phase                           |
| Howard MS Comprehensive                   | (1.4) Wks   | delay during the GMP development phase                              |
| FY22 Multi-Site Comprehensive Renovation  | (11.0) Wks  | delayed in planning phase relating to scope development             |
| 4-Site SY 2024-25 MS Capacity Enhancement | (8.6) Wks   | delayed during design development in order to incorporate revisions |
| 4-Site SY 2024-25 ES Capacity Enhancement | (17.3) Wks  | delayed during design development in order to incorporate revisions |
| Oak Ridge HS Capacity Enhancement         | (8.0) Wks   | lengthier planning phase  |

### Notes:

1. A negative variance indicates that the milestone is scheduled for a later date.



# PROJECT STATUS SUMMARY REPORT NEW AND REPLACEMENT SCHOOLS May 18, 2023

|                        | ,        |                                    |               |                |                |             | Way 10, 2023 |             |              |     |                      |       |            |                 |             |          |              |               |
|------------------------|----------|------------------------------------|---------------|----------------|----------------|-------------|--------------|-------------|--------------|-----|----------------------|-------|------------|-----------------|-------------|----------|--------------|---------------|
|                        |          |                                    | F1            | F2             | F3             |             |              |             | F4           |     | F5                   |       | A          |                 | F6          |          |              |               |
| Funding                | Priority |                                    | FY 2023 Board | Adopted Budget | Current Board  | Estimated   |              | GMP         | Construction | on  | <b>ODP Change Or</b> | rders |            | proved          | Number of   | Contract |              |               |
|                        | Priority | School Name                        | Adopted       | Changes        | Adopted Budget | Cost At     | Variance     |             | Change Orde  | ers |                      |       | Cons       | truction        | Days Past   | Contract | CM / GC Firm | AE Firm       |
| Source(s)              | #        |                                    | Budget        |                |                | Completion  |              | Amount      |              |     |                      |       | NTP        | Contract Subst. | Substantial | Type     |              |               |
|                        |          |                                    |               |                |                | •           |              |             | Amount       | #   | Deducts              | #     | Construct  | Com             | (Close-out) |          |              |               |
|                        |          |                                    |               |                |                | Bu          | ıdget        |             |              |     |                      |       |            | Schedule        |             |          | Contractin   | g             |
| <b>PLANNING PHASE</b>  |          |                                    |               |                |                |             |              |             |              |     |                      |       |            |                 |             |          |              |               |
|                        |          |                                    |               | -              |                |             | -            |             |              |     |                      |       |            |                 |             |          |              |               |
|                        |          | Sub Total                          | -             | -              | -              | -           | -            |             |              |     |                      |       |            |                 |             |          |              |               |
| DESIGN PHASE           |          |                                    |               |                |                |             |              |             |              |     |                      |       |            |                 |             |          |              |               |
| Impact                 | New      | Site 47-E-W-4                      | 38,695,000    | 6,300,000      | 44,995,000     | 44,995,000  | -            |             |              |     |                      |       |            |                 |             |          | Welbro       | Schenkel      |
| ST, Impact             | New      | Site 97-E-SE-2                     | 38,695,000    | -              | 38,695,000     | 44,995,000  | (6,300,000)  |             |              |     |                      |       |            |                 |             |          | Welbro       | Schenkel      |
| CIT                    | New      | Site 121-A-W-7 (West Bus Compound) | 36,004,000    | -              | 36,004,000     | 36,004,000  | -            |             |              |     |                      |       |            |                 |             |          | Pirtle       | Spiezle       |
| Impact                 |          | Site 130-E-SE-2                    | 41,124,000    | -              | 41,124,000     | 41,124,000  | -            |             |              |     |                      |       |            |                 |             |          | TBD          | Schenkel      |
| Sales Tax              | 135      | Site 512-T-E-1 (OTC East Campus)   | 63,994,000    | -              | 63,994,000     | 63,994,000  | -            |             |              |     |                      |       |            |                 |             |          | CPPI         | DLR Group     |
|                        |          | Sub Total                          | 218,512,000   | 6,300,000      | 224,812,000    | 231,112,000 | (6,300,000)  |             |              |     |                      |       |            |                 |             |          |              |               |
| CONSTRUCTION P         | HASE     |                                    |               |                |                |             |              |             |              |     |                      |       |            |                 |             |          |              |               |
| Sales Tax              | New      | Hungerford ES (renov Bldg 8)       | 6,720,000     | -              | 6,720,000      | 6,720,000   | -            | 3,836,726   | -            |     | (631,727)            | ) 1   | 11/11/2022 | 7/28/2023       |             | GMP      | Johnson Laux | Schenkel      |
| ST, Impact, CIT        |          | Site 50-H-SE-2                     | 230,000,000   | -              | 230,000,000    | 230,000,000 | -            | 198,036,960 | 182,484      | 1   | (33,140,287)         |       | 8/29/2022  | 6/17/2024       |             | GMP      | CORE         | Zyscovich     |
| Sales Tax              | 134      | Site 73-T-W-7 (OTC West Campus)    | 64,805,000    | -              | 64,805,000     | 64,805,000  | -            | 48,931,894  | -            |     | (12,235,000)         | _     | 8/26/2022  | 1/31/2024       |             | GMP      | Wharton      | DLR Group     |
| CIT                    | New      | Site 129-M-SE-2                    | 62,697,000    | 16,700,000     | 79,397,000     | 79,397,000  | -            | 68,597,308  | -            |     | (6,168,933)          | ) 1   | 2/23/2023  | 6/28/2024       |             | GMP      | Walker       | Schenkel      |
| Impact                 | New      | Water Spring MS (Site 65-M-W-4)    | 50,480,000    | -              | 50,480,000     | 50,480,000  | -            | 42,828,832  | -            |     | (13,209,846)         | ) 3   | 11/15/2021 | 6/13/2023       |             | GMP      | CORE         | Harvard Jolly |
|                        |          | Sub Total                          | 414,702,000   | 16,700,000     | 431,402,000    | 431,402,000 | -            | 362,231,721 | 182,484      | 1   | (65,385,793)         | ) 12  |            |                 |             |          |              |               |
| <b>CLOSE OUT PHASE</b> |          |                                    |               |                |                |             |              |             |              |     |                      |       |            | Actual          |             |          |              |               |
| CIT                    | New      | Panther Lake ES (Site 114-E-W-4)   | 27,760,000    | -              | 27,760,000     | 27,760,000  | -            | 23,414,093  | 76,691       | 7   | (7,141,823)          | ) 3   | 6/29/2021  | 4/20/2023       | 28          | GMP      | Williams     | BRPH          |
|                        |          | Sub Total                          | 27,760,000    | -              | 27,760,000     | 27,760,000  | -            | 23,414,093  | 76,691       | 7   | (7,141,823)          | ) 3   |            |                 |             |          | ·            |               |

385,645,814

### **Footnotes**

- F1 Reflects amount from the 10yr Capital Budget dated September 13, 2022.
- F2 Reflects changes to the FY 2023 adopted budget.
- F3 Amount comprised of prior year expenditures, current and future planned funding (Adopted Summary Budget FY 2023). There are no land costs included.

660,974,000

23,000,000

683,974,000

690,274,000

- F4 Reflects total number of change orders and cumulative change order amount. Does not include ODP deductive and reconciliation change orders.
- F5 Reflects the total amount and number of ODP deductive and reconciliation change orders to date.

**Grand Total** 

F6 - Reflects number of days beyond substantial completion. See justification below under Close Out Delays.

### **Completion Delays**

None

<u>Projects Closed Since Last Report</u> None

Hungerford ES: Building 8 renovation not completed previously.

259,175 8 (72,527,616) 15

**Other** 

Final Budget Variance

Final ODP %

### **Close Out Delays**

None

| Funding Source      | Priority<br># | School Name     | Explanation of Adopted Budget Changes                              |
|---------------------|---------------|-----------------|--|
| <b>DESIGN PHASE</b> |               |                 |  |
| Impact              | New           | Site 47-E-W-4   | Estimate updated per current market conditions.                    |
| CONSTRUCTION        | PHASE         |                 |  |
| CIT                 | New           | Site 129-M-SE-2 | Estimate updated per GMP accounting for current market conditions. |



### PROJECT STATUS SUMMARY REPORT

### COMPREHENSIVE SCHOOLS May 18, 2023

| Funding Source Priority # | School Name                              | F1 FY 2023 Board Adopted Budget | F2 Adopted Budget | F3 Current Board Adopted Budget | Estimated<br>Cost At | Variance                              | GMP<br>Amount | F4 Construction Change Orde |   | F5 ODP Change O | rders | • •       | roved                  | F6 Number of Days Past | Contract<br>Type | C Firm   | AE Firm        |
|---------------------------|--|---------------------------------|-------------------|---------------------------------|----------------------|---------------------------------------|---------------|-----------------------------|---|-----------------|-------|-----------|------------------------|------------------------|------------------|----------|----------------|
|                           |  |                                 | Changes           |                                 | Completion           |                                       |               | Amount                      | # | Deducts         | #     | Construct | Contract<br>Subst. Com | Substantial            |                  |          |                |
|                           |  |                                 |                   |                                 |                      | Budget                                |               | Amount                      | # | Deducts         | #     | Construct | Schedule               | (Close-out)            | Coi              | ntractin | g              |
| PLANNING PHASE            |  |                                 |                   |                                 |                      | , , , , , , , , , , , , , , , , , , , |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| Sales Tax                 | Chain of Lakes MS                        | 38,920,200                      | -                 | 38,920,200                      | 38,920,200           | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| CIT, Sales Tax            | Cherokee School (Repurpose)              | 24,960,000                      | -                 | 24,960,000                      | 24,960,000           | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          | -              |
| CIT                       | Clarcona (Old) Demolition                | -                               | 1,277,000         | 1,277,000                       | 1,277,000            | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| CIT                       | Esteem Academy (Repurpose)               | 30,203,000                      | -                 | 30,203,000                      | 30,203,000           | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| Sales Tax                 | FY22 Multi-Site Comprehensive Reno       | 96,624,000                      | -                 | 96,624,000                      | 96,624,000           |                                       |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| CIT                       | Kaley ESE Services (Repurpose)           | 16,832,000                      | -                 | 16,832,000                      | 16,832,000           | ı                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| Sales Tax                 | Lawton Chiles ES                         | 24,672,900                      | 1                 | 24,672,900                      | 24,672,900           | I                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| Sales Tax                 | Northlake Park ES                        | 36,555,900                      | -                 | 36,555,900                      | 36,555,900           | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| Sales Tax                 | Oak Ridge HS Functional Equity           | 15,221,000                      | 1                 | 15,221,000                      | 15,221,000           | I                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| Sales Tax                 | Oakshire ES                              | 24,812,400                      | -                 | 24,812,400                      | 24,812,400           | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| Sales Tax                 | Ocoee MS                                 | 40,557,000                      | -                 | 40,557,000                      | 40,557,000           | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| Sales Tax                 | Palmetto ES                              | 32,393,400                      | -                 | 32,393,400                      | 32,393,400           | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
|                           | Sub Total                                | 381,751,800                     | 1,277,000         | 383,028,800                     | 383,028,800          | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| DESIGN PHASE              |  |                                 |                   |                                 |                      |                                       |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| Sales Tax                 | SY 2024-25 MS Functional Equity          | 42,700,000                      | -                 | 42,700,000                      | 42,700,000           | -                                     |               |                             |   |                 |       |           |                        |                        | Thor             |          | Little         |
| Sales Tax                 | SY 2024-25 ES Functional Equity          | 31,000,000                      | -                 | 31,000,000                      | 31,000,000           | ı                                     |               |                             |   |                 |       |           |                        |                        | McC              |          | C.T. Hsu       |
| Sales Tax                 | Colonial HS                              | 96,419,000                      | -                 | 96,419,000                      | 96,419,000           | ı                                     |               |                             |   |                 |       |           |                        |                        | Wha              | rton     | Schenkel       |
| Sales Tax                 | Howard MS                                | 55,063,000                      | -                 | 55,063,000                      | 55,063,000           | ı                                     |               |                             |   |                 |       |           |                        |                        | Le               | _        | Rhodes + Brito |
| Sales Tax                 | Lakeview MS                              | 44,809,000                      | -                 | 44,809,000                      | 44,809,000           | ı                                     |               |                             |   |                 |       |           |                        |                        | Wha              |          | Song + Assoc.  |
|                           | OTC South Campus                         | 82,600,000                      | -                 | 82,600,000                      | 82,600,000           | -                                     |               |                             |   |                 |       |           |                        |                        | Willi            |          | Harvard Jolly  |
| Sales Tax                 | Three Points ES                          | 21,974,000                      | -                 | 21,974,000                      | 21,974,000           | -                                     |               |                             |   |                 |       |           |                        |                        | OH               |          | C.T. Hsu       |
| CIT                       | Orange Center ES (Parking Garage)        | 7,400,000                       | -                 | 7,400,000                       | 7,400,000            | -                                     |               |                             |   |                 |       |           |                        |                        | McC              |          | Baker Barrios  |
| CIT                       | Pine Castle ES (Repurpose)               | 14,709,000                      | -                 | 14,709,000                      | 14,709,000           | ı                                     |               |                             |   |                 |       |           |                        |                        | Willi            |          | BRPH           |
| Sales Tax                 | Windermere HS (On-Campus Stadium)        | -                               | 6,800,000         | 6,800,000                       | 6,800,000            | -                                     |               |                             |   |                 |       |           |                        |                        | Wha              |          | Schenkel       |
| Sales Tax                 | Winter Park HS                           | 89,722,000                      | -                 | 89,722,000                      | 89,722,000           | -                                     |               |                             |   |                 |       |           |                        |                        | СР               | PI       | C.T. Hsu       |
|                           | Sub Total                                | 486,396,000                     | 6,800,000         | 493,196,000                     | 493,196,000          | -                                     |               |                             |   |                 |       |           |                        |                        |                  |          |                |
| CONSTRUCTION PHASE        |  |                                 |                   |                                 |                      |                                       |               |                             |   | (               |       | - / /     |                        |                        |                  |          |                |
| Sales Tax 136             | Orange Technical College                 | 47,020,000                      | -                 | 47,020,000                      | 47,020,000           | -                                     | 35,352,358    | 167,047                     | 2 | (5,932,626)     | ) 1   | 3/24/2022 | 12/11/2023             |                        | GMP Gilba        |          | Harvard Jolly  |
| Sales Tax                 | Lake Buena Vista HS/ Horizon HS (CTE Lab | -                               | 3,476,000         | 3,476,000                       | 3,476,000            | -                                     | 1,236,791     | -                           | - | -               | -     | 3/16/2023 | 11/17/2023             |                        | GMP Wha          | rton     | Schenkel       |
|                           | Conversions & Misc.)                     |                                 |                   |                                 |                      |                                       |               |                             |   | <b>/-</b>       |       |           |                        |                        |                  |          |                |
| CLOSE OUT BUILD           | Sub Total                                | 100,992,000                     | 53,972,000        | 50,496,000                      | 50,496,000           | -                                     | 36,589,149    | 167,047                     | 2 | (5,932,626)     | ) 1   |           | 0 - 1                  |                        |                  |          |                |
| CLOSE OUT PHASE           |  |                                 |                   |                                 |                      |                                       |               |                             |   |                 |       |           | Actual                 |                        |                  |          |                |
|                           | Cub Tatal                                |                                 |                   |                                 |                      |                                       |               |                             |   |                 |       |           |                        |                        |                  |          |                |
|                           | Sub Total                                | -                               | -                 | -                               | -                    | -                                     | •             | •                           | - | -               | -     |           |                        |                        |                  |          |                |

36,589,149

### **Footnotes**

- F1 Reflects amount from the 10yr Capital Budget dated September 13, 2022.
- F2 Reflects changes to the FY 2023 adopted budget.
- F3 Amount comprised of prior year expenditures, current and future planned funding (Adopted Summary Budget FY 2023). There are no land costs included.

969,139,800

62,049,000

926,720,800

926,720,800

- F4 Reflects total number of change orders and cumulative change order amount. Does not include ODP deductive and reconciliation change orders.
- F5 Reflects the total amount and number of ODP deductive and reconciliation change orders to date.

**Grand Total** 

F6 - Reflects number of days beyond substantial completion. See justification below under Close Out Delays.

### **Completion Delays**

None

### Close Out Delays

None

### **Multiple Sites Projects**

(5,932,626) 1

167,047 2

- 1. SY 2024-25 MS Functional Equity includes improvements at 3 sites: College Park MS, Hunters Creek MS, and Westridge MS
- 2. SY 2024-25 ES Functional Equity includes improvements at 3 sites: Dr. Phillips ES, Hunters Creek ES, and Whispering Oak ES.
- 3. FY22 Multi-Site Comprehensive Renovation includes improvements at 4 sites: Avalon ES, Camelot ES, Citrus ES, and Endeavor ES.

**Projects Closed Since Last Report** 

Final Budget Variance

Final ODP %



### PROJECT STATUS SUMMARY REPORT

### COMPREHENSIVE SCHOOLS May 18, 2023

|                       |               |  | 1110/ 10/ 2020   |
|-----------------------|---------------|--|--|
| Funding Source        | Priority<br># | School Name                              | Explanation of Adopted Budget Changes  |
|                       |               |  |  |
| <b>PLANNING PHASE</b> |               |  |  |
| CIT                   |               | Clarcona (Old) Demolition                | Added project to the Comprehensive project list. Currently, a site demolition breakout project is in Planning. |
| <b>DESIGN PHASE</b>   |               |  |  |
| Sales Tax             |               | Windermere HS (On-Campus Stadium)        | Added project to the Comprehensive project list.   |
| <b>CONSTRUCTION P</b> | PHASE         |  |  |
| Sales Tax             |               | Lake Buena Vista HS/ Horizon HS (CTE Lab | Added project to the Comprehensive project list.   |
|                       |               | Conversions & Misc.)                     |  |



### **Project Status Summary Report** Capital Renewal Projects (Note 1)

May 18, 2023

Project Size Key
Lg - Constr. Amount > \$2M
Int - Constr. Amount > \$280K and < \$2M
Sm - Constr. Amount < \$280K

### **Project Elements**

| Location                              | Wt'd<br>Age | Projec   | ct   | fing            | tural      | or         | ical         | Safety<br>nnology        | Conveyance<br>Specialties | Prior<br>Project | Project<br>Budget | Current<br>Project | Current<br>Estimated<br>Cost At | Variance<br>from Current<br>Project | GMP<br>Amount | Construction<br>Change Orders | ODP<br>Change Orde | ers | Appr<br>Constr   | uction                       | Number of<br>Days Past<br>Subst. | Contract Type | CM / GC<br>Firm    | AE Firm            |
|---------------------------------------|-------------|----------|------|-----------------|------------|------------|--------------|--------------------------|---------------------------|------------------|-------------------|--------------------|---------------------------------|-------------------------------------|---------------|-------------------------------|--------------------|-----|------------------|------------------------------|----------------------------------|---------------|--------------------|--------------------|
|                                       | (FISH)      | Number   | Size | Site<br>Roofing | Structu    | nterio     | Electr       | Plumk<br>Life S<br>Techr | Conve                     | Budget           | Changes           | Budget             | Completion                      | Budget                              | , anount      | Amount #                      | Deducts            | #   | NTP<br>Construct | Contract<br>Subst.<br>Compl. | Compl.<br>(close-out)            |               |                    |                    |
|                                       |             |          |      | <b>.</b>        | ·          |            |              |                          | 0                         |                  | I                 |                    |                                 | Budget                              |               |                               |                    |     |                  | Schedule                     |                                  |               | Contracting        |                    |
| PLANNING PHASE                        |             |          |      |                 |            |            |              |                          |                           |                  |                   |                    |                                 |                                     |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| FY23 Multi-Site Exterior Painting     | -           | N0176.0  | Int  |                 |            | ✓          | <b>' '</b>   |                          |                           | -                | 2,088,000         | 2,088,000          | 2,088,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| FY23 Multi-Site Low Voltage Sonitrol  | -           | N0171.0  | Sm   |                 |            |            |              | ✓                        |                           | 336,000          | -                 | 336,000            | 336,000                         | -                                   |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| FY23 Multi-Site Low Voltage CCTV      | -           | N0172.0  | Lg   |                 |            |            |              | ✓                        |                           | 4,089,000        | -                 | 4,089,000          | 4,089,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| Multi-System at 05-Sites              | -           | N0142.0  | Lg   | 1 1             | ✓          | <b>√</b> ✓ | <b>' ' '</b> | <b>1 1</b>               | <b>✓</b>                  | 32,262,000       | -                 | 32,262,000         | 32,262,000                      | -                                   |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| Rosemont ES                           | 23-Yr       | N0090.0  | Lg   | 1 1             | ✓          | ✓          | · •          | <b>√</b> ✓               |                           | 5,871,000        | -                 | 5,871,000          | 5,871,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| Special Hearts Farm HVAC              | -           | N0173.0  | Sm   |                 |            | <b>✓</b>   |              |                          |                           | -                | 175,949           | 175,949            | 175,949                         | -                                   |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| University HS                         | 13-Yr       | N0177.0  | Int  |                 |            |            |              | <b>√</b>                 |                           | -                | 1,330,000         | 1,330,000          | 1,330,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| ,                                     |             |          |      |                 |            |            |              |                          |                           |                  |                   | , ,                |                                 |                                     |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| SUBTOTAL (Pla                         | anning)     | 7 Proje  | cts  | 31 Si           | ites       |            |              |                          |                           | 42,558,000       | 3,593,949         | 46,151,949         | 46,151,949                      | -                                   |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| DESIGN / PRE-CONSTRUCTION PH          | HASE        |          |      |                 |            |            |              |                          |                           |                  |                   |                    |                                 |                                     |               |                               |                    |     |                  |                              |                                  |               |                    |                    |
| Andover ES                            | 18-Yr       | N0124.0  | Lg   | <b>✓</b>        |            | <b>✓</b>   | <b>/ /</b>   |                          |                           | 5,720,000        | -                 | 5,720,000          | 5,720,000                       | _                                   |               |                               |                    |     |                  |                              |                                  | I I           | Lego Construction  | OCI Engineering    |
| Apopka HS                             | 15-Yr       | N0136.0  | Lq   | 11              | 1          | <b>✓</b>   | 1            | <b>√</b>                 |                           | 17,996,000       | -                 | 17,996,000         | 17,996,000                      | -                                   |               |                               |                    |     |                  |                              |                                  | 1             | ishop Construction | RGD                |
| Boone HS                              | 23-Yr       | N0031.8  | Sm   |                 |            | <b>✓</b>   | /            |                          |                           | 312,000          | 77,000            | 389,000            | 389,000                         | -                                   |               |                               |                    |     |                  |                              |                                  |               | Ovation            | CPH Inc.           |
| Evans HS                              | 13-Yr       | N0150.0  | Sm   |                 |            |            | 1            |                          |                           | 232,000          | -                 | 232,000            | 232,000                         | -                                   |               |                               |                    |     |                  |                              |                                  |               | TERM SERV          | Voltair            |
| FY22 LED Conversion Pilot at 03-Sites | -           | N0159.0  | Int  |                 |            |            | 1            |                          |                           | 2,536,000        | -                 | 2,536,000          | 2,536,000                       | -                                   |               |                               |                    |     |                  |                              |                                  | So            | chmid Construction | Voltair            |
| FY22 Exterior Painting Group 1        | -           | N0123.0  | Int  |                 | 1          |            |              |                          |                           | 2,325,000        | -                 | 2,325,000          | 2,325,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               | TBD                | Gale               |
| FY22 Exterior Painting Group 2        | -           | N0162.0  | Lg   |                 | <b>✓</b>   |            |              |                          |                           | 3,357,000        | -                 | 3,357,000          | 3,357,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               | TBD                | Gale               |
| HVAC at 02-Sites                      | -           | N0125.0  |      | 1 1             |            | ✓          | <b>' '</b>   | <b>✓</b>                 |                           | 3,700,000        | -                 | 3,700,000          | 3,700,000                       | -                                   |               |                               |                    |     |                  |                              |                                  | L             | Lego Construction  | GRāEF-USA          |
| HVAC at 02-Sites                      | -           | N0139.0  | Lg   |                 |            | <b>✓</b>   | <b>' '</b>   |                          |                           | 22,289,000       | -                 | 22,289,000         | 22,289,000                      | -                                   |               |                               |                    |     |                  |                              |                                  |               | Johnson-Laux       | TLC Engineering    |
| HVAC at 02-Sites                      | -           | N0140.0  | Lg   |                 |            | ✓          | <b>' ' '</b> | ✓                        |                           | 22,872,000       | -                 | 22,872,000         | 22,872,000                      | -                                   |               |                               |                    |     |                  |                              |                                  |               | OHL Building       | OCI Engineering    |
| HVAC at 03-Sites                      | -           | N0168.0  | Lg   | 1               | ✓          | <b>✓</b>   | 1            |                          |                           | 32,047,000       | -                 | 32,047,000         | 32,047,000                      | -                                   |               |                               |                    |     |                  |                              |                                  | 1             | T&G Constructors   | OCI Engineering    |
| HVAC at 05-Sites                      | -           | N0105.0  | Lg   |                 |            | ✓          | <b>' ' '</b> | ✓                        |                           | 21,357,000       | -                 | 21,357,000         | 21,357,000                      | -                                   |               |                               |                    |     |                  |                              |                                  | L             | Lego Construction  | Matern             |
| HVAC at 06-Sites                      | -           | N0147.0  | Lg   |                 |            | <b>✓</b>   | 1            |                          |                           | 13,658,000       | -                 | 13,658,000         | 13,658,000                      | -                                   |               |                               |                    |     |                  |                              |                                  |               | Sequel Developers  | GRāEF-USA          |
| Liberty MS                            | 18-Yr       | N0141.0  | Int  |                 |            | ✓          |              | ✓                        |                           | 1,988,000        | 626,000           | 2,614,000          | 2,614,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               | SkyBuilders USA    | Baker Barrios      |
| Lockhart MS                           | 15-Yr       | N0138.0  | Lg   | 1               |            | <b>✓</b>   | <b>' '</b>   |                          |                           | 6,890,000        | -                 | 6,890,000          | 6,890,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               | Votum              | Baker Barrios      |
| Low Voltage at 38-Sites               | -           | N0120.0  | Lg   |                 |            |            |              | <b>✓</b> ✓               |                           | 29,180,000       | -                 | 29,180,000         | 29,180,000                      | -                                   |               |                               |                    |     |                  |                              |                                  |               | Johnson-Laux       | Matern             |
| Multi-System at 02-Sites              | -           | N0137.0  | Lg   | ✓               | ✓          | <b>✓</b>   | 1            | 11                       | 1                         | 12,555,000       | -                 | 12,555,000         | 12,555,000                      | -                                   |               |                               |                    |     |                  |                              |                                  |               | Welbro             | SGM                |
| Multi-System at 02-Sites              | -           | N0144.0  | Lg   | <b>√</b>        | <b>/ /</b> | <b>√</b> ✓ | <b>' '</b>   | <b>√</b>                 |                           | 18,799,000       | -                 | 18,799,000         | 18,799,000                      | -                                   |               |                               |                    |     |                  |                              |                                  |               | Votum              | SGM                |
| Ocoee HS                              | 18-Yr       | N0099.0  | Lg   |                 |            | <b>✓</b>   | <b>' ' '</b> | ✓                        |                           | 14,749,000       | -                 | 14,749,000         | 14,749,000                      | -                                   |               |                               |                    |     |                  |                              |                                  | 1             | T&G Constructors   | GRāEF-USA          |
| Piedmont Lakes MS                     | 30-Yr       | N0119.0  | Lg   |                 |            | <b>√</b> ✓ | · •          | ✓                        |                           | 17,690,000       | -                 | 17,690,000         | 17,690,000                      | -                                   |               |                               |                    |     |                  |                              |                                  |               | CPPI               | Bobes Associate    |
| Roberto Clemente MS                   | 20-Yr       | N0111.0  | Lg   | 1 1             | ✓          | <b>√</b> ✓ | <b>' ' '</b> | 1 1 1                    |                           | 18,914,000       | -                 | 18,914,000         | 18,914,000                      | -                                   |               |                               |                    |     |                  |                              |                                  | V             | otum Construction  | SGM                |
| Tildenville ES                        | 19-Yr       | N0131.0  | Lg   | <b>√</b>        |            | <b>✓</b>   | <b>'</b>     | <b>/ / /</b>             |                           | 7,347,000        | -                 | 7,347,000          | 7,347,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               | Johnson-Laux       | OCI                |
| Union Park MS                         | 17-Yr       | N0132.0  | Lg   | <b>√ √</b> .    | <b>√</b>   | <b>✓</b>   | <b>' '</b>   |                          |                           | 5,311,000        | -                 | 5,311,000          | 5,311,000                       | -                                   |               |                               |                    |     |                  |                              |                                  | Me            | essam Construction | Little Diversified |
| Westbrooke ES                         | 15-Yr       | N0155.0  | Lg   |                 |            | <b>✓</b>   | <b>' '</b>   |                          |                           | 5,064,000        | -                 | 5,064,000          | 5,064,000                       | -                                   |               |                               |                    |     |                  |                              |                                  |               | Williams           | GRāEF-USA          |
|                                       |             |          |      |                 |            |            |              |                          |                           |                  |                   |                    |                                 |                                     |               |                               |                    |     |                  |                              | _                                |               |                    |                    |
| SUBTOTAL (Design/Pr                   | re-Con)     | 24 Proje | ects | 74 Si           | ites       |            |              |                          |                           | 286,888,000      | 703,000           | 287,591,000        | 287,591,000                     | -                                   |               |                               |                    |     |                  |                              |                                  |               |                    |                    |



### **Project Status Summary Report** Capital Renewal Projects (Note 1) May 18, 2023

<u>Project Size Key</u> Lg - Constr. Amount > \$2M Int - Constr. Amount > \$280K and < \$2M

Sm - Constr. Amount < \$280K

|   |             |          |         |                          | Proie    | ct Eler      | nents                       |                  |                  |                   |                    | may 10,                         |                                     |               |                         |   |                   |     |                  |                              |                       | Sm - Consti   | r. Amount < \$280K |               |
|---|-------------|----------|---------|--------------------------|----------|--------------|-----------------------------|------------------|------------------|-------------------|--------------------|---------------------------------|-------------------------------------|---------------|-------------------------|---|-------------------|-----|------------------|------------------------------|-----------------------|---------------|--------------------|---------------|
| Location                                      | Wt'd<br>Age |          | Project | ng                       | , J.     | nical<br>cal | mbing<br>Safety<br>chnology | eyance<br>alties | Prior<br>Project | Project<br>Budget | Current<br>Project | Current<br>Estimated<br>Cost At | Variance<br>from Current<br>Project | GMP<br>Amount | Construction Change Ord |   | ODP<br>Change Ord | ers |                  | roved                        |                       | Contract Type | CM / GC<br>Firm    | AE Firm       |
|   | (FISH)      | Number   | Size    | Site<br>Roofin<br>Struct | Exter    | Mecha        | Pluml<br>Life S             | Conv             | Budget           | Changes           | Budget             | Completion                      | Budget                              |               | Amount                  | # | Deducts           | #   | NTP<br>Construct | Contract<br>Subst.<br>Compl. | Compl.<br>(close-out) |               |                    |               |
|   |             |          |         |                          |          |              |                             |                  |                  |                   |                    |                                 | Budget                              |               |                         |   |                   |     |                  | Schedule                     |                       |               | Contracting        |               |
| CONSTRUCTION PHASE                            |             |          |         |                          |          |              |                             |                  |                  |                   |                    |                                 |                                     |               |                         |   |                   |     |                  |                              |                       |               |                    |               |
| Chain of Lakes MS                             | 25-Yr       | N0076.1  | Int     |                          |          | ✓            |                             |                  | 1,036,000        | -                 | 1,036,000          | 1,036,000                       | -                                   | 726,813       | -                       | - | -                 | -   | 03/11/22         | 05/30/23                     |                       | TERM SERV     | Trane              | SGM           |
| Chiller Repl at 02-Sites                      | -           | N0101.0  | Lg      |                          |          | <b>V V</b>   |                             |                  | 2,766,000        | -                 | 2,766,000          | 2,766,000                       | -                                   | 2,411,000     | -                       | - | -                 | -   | 01/12/23         | 11/30/23                     |                       | TERM SERV     | Trane              | GRāEF-USA     |
| Dr Phillips HS                                | -           | N0133.0  | Lg      | ✓                        |          | <b>✓ ✓</b>   |                             |                  | 4,302,000        | -                 | 4,302,000          | 4,302,000                       | -                                   | 3,645,995     | -                       | - | -                 | -   | 02/09/23         | 04/29/24                     |                       | TERM SERV     | HA Contracting     | GRāEF-USA     |
| Eagle's Nest ES                               | 19-Yr       | N0164.0  | Sm      |                          |          | ✓            |                             |                  | 70,000           | -                 | 70,000             | 70,000                          | -                                   | 36,500        | -                       | - | -                 | -   | 03/22/23         | 07/19/23                     |                       | TERM SERV     | Frank Gay          | N/A           |
| Evans HS                                      | 13-Yr       | N0166.0  | Sm      |                          |          | <b>✓</b> ✓   |                             |                  | 156,000          | -                 | 156,000            | 156,000                         | -                                   | 123,104       | -                       | - | -                 | -   | 01/20/23         | 12/15/23                     |                       | TERM SERV     | Trane              | N/A           |
| FY22 Low Voltage CCTV at 18-Sites             | -           | N0158.0  | Lg      |                          |          |              | ✓                           |                  | 5,472,000        | -                 | 5,472,000          | 5,472,000                       | -                                   | 1,518,506     | -                       | - | -                 | -   | 11/03/22         | 08/25/23                     |                       | TERM SERV     | Archis             | N/A           |
| FY22 Low Voltage Intrusion Detection 05-Sites | at -        | N0161.0  | Int     |                          |          |              |                             |                  | 600,000          | -                 | 600,000            | 600,000                         | -                                   | 564,349       | -                       | - | -                 | -   | 03/03/23         | 11/30/23                     |                       | TERM SERV     | Sonitrol           | N/A           |
| Chiller R'newal at 05-Sites                   | -           | N0169.0  | Lg      |                          |          | ✓            |                             |                  | 2,470,000        | -                 | 2,470,000          | 2,470,000                       | -                                   | 1,582,118     | -                       | - | -                 | -   | 03/14/23         | 11/14/23                     |                       | TERM SERV     | Multiple Vendors   | N/A           |
| Gotha MS                                      | 29-Yr       | N0156.0  | Int     |                          |          | <b>V V</b>   |                             |                  | 2,328,000        | -                 | 2,328,000          | 2,328,000                       | -                                   | 1,204,324     | -                       |   | -                 | -   | 02/24/23         | 02/12/24                     |                       | GMP           | Trane              | Matern        |
| Jones HS                                      | 19-Yr       | N0059.3  | Lg      | ✓                        |          |              |                             |                  | 6,757,000        | -                 | 6,757,000          | 6,757,000                       | -                                   | 5,643,940     | -                       | - | (1,665,725)       | 2   | 06/27/22         | 05/03/24                     |                       | GMP           | McCree             | KBJ           |
| Lakeview MS                                   | 23-Yr       | N0102.1  | Lg      | ✓                        |          |              |                             |                  | 3,120,000        | -                 | 3,120,000          | 3,120,000                       | -                                   | 2,687,401     | -                       |   | -                 | -   | 02/23/22         | 08/18/23                     |                       | TERM SERV     | Atlas Apex         | Gale          |
| Liberty MS                                    | 18-Yr       | N0167.0  | Int     |                          |          | ✓            |                             | ✓                | 1,037,000        | -                 | 1,037,000          | 1,037,000                       | -                                   | 841,092       | -                       | - | (396,183)         | 1   | 08/22/22         | 06/12/23                     |                       | GMP           | SkyBuilders USA    | Baker Barrios |
| Riverdale ES                                  | 25-Yr       | N0170.0  | Int     |                          | <b>✓</b> |              |                             |                  | 600,000          | -                 | 600,000            | 600,000                         | -                                   | 291,187       | -                       | - | -                 | -   | 02/22/23         | 07/24/23                     |                       | TERM SERV     | Multiple Vendors   | N/A           |
| Roofing at 02-Sites                           | -           | N0103.0  | Lg      | ✓                        |          |              | ✓                           |                  | 10,259,000       | -                 | 10,259,000         | 10,259,000                      | -                                   | 8,972,425     | -                       | - | -                 | -   | 02/02/23         | 12/09/24                     |                       | GMP           | CORE               | Raymond       |
| Roofing at 04-Sites                           | -           | N0102.0  | Lg      | ✓                        |          |              |                             |                  | 3,125,000        | -                 | 3,125,000          | 3,125,000                       | -                                   | 2,711,534     | -                       | - | (679,895)         | 2   | 08/05/22         | 12/15/23                     |                       | GMP           | Lego Construction  | Gale          |
| Thornebrooke ES                               | 20-Yr       | N0091.0  | Lg      |                          |          | <b>√</b> ✓   | 1 1 1                       |                  | 4,668,000        | -                 | 4,668,000          | 4,668,000                       | -                                   | 3,885,167     | -                       | - | (174,206)         | 1   | 11/04/22         | 08/01/23                     |                       | GMP           | CPPI               | GRāEF-USA     |
| Timber Creek HS                               | 24-Yr       | N0037.4  | Sm      | ✓                        |          |              | <b>√</b> ✓                  |                  | 183,000          | -                 | 183,000            | 183,000                         | -                                   | 156,422       | -                       | - | -                 | -   | 10/21/21         | 06/30/23                     |                       | TERM SERV     | Ovation            | N/A           |
| Chiller Repl at 04-Sites                      | -           | N0151.0  | Lg      |                          |          | 1 1          |                             |                  | 3,453,000        | -                 | 3,453,000          | 3,453,000                       | -                                   | 1,496,104     | -                       | - | -                 | -   | 04/04/23         | 12/06/24                     |                       | TERM SERV     | Varies             | TLC           |
| West Oaks ES                                  | 18-Yr       | N0143.16 | Sm      | ✓                        |          |              |                             |                  | 96,000           | -                 | 96,000             | 96,000                          | -                                   | 78,051        | -                       | - | -                 | -   | 03/07/23         | 05/19/23                     |                       | TERM SERV     | Atlas Apex         | N/A           |
|   |             |          |         |                          |          |              |                             |                  |                  |                   |                    |                                 |                                     |               |                         |   |                   |     |                  |                              |                       |               |                    |               |
| SUBTOTAL (Cons                                | truction)   | 19 Proj  |         | 45 Site                  |          |              |                             |                  | 52,498,000       | -                 | 52,498,000         | 52,498,000                      | -                                   | 38,576,031    | -                       | - | (2,916,010)       |     |                  |                              |                       |               |                    |               |
| SUBTOTAL (Active)                             |             | 50 Proj  | ects    | 108 Sit                  | tes      |              |                             |                  | 381,944,000      | 4,296,949         | 386,240,949        | 386,240,949                     | -                                   | 38,576,031    | -                       | - | (2,916,010)       | 6   |                  |                              |                       |               |                    |               |
| CLOSE-OUT                                     |             |          |         |                          |          |              |                             |                  |                  |                   |                    |                                 |                                     |               |                         |   |                   |     |                  | Actual                       |                       |               |                    |               |
|   |             |          |         |                          |          |              |                             |                  |                  |                   |                    |                                 |                                     |               |                         |   |                   |     |                  |                              |                       |               |                    |               |
| SUBTOTAL (C                                   | ose-Out)    | 0 Proje  | ects    | 0 Site                   | s        |              |                             |                  | -                | -                 | -                  | -                               | -                                   | -             | -                       |   | -                 | -   |                  |                              |                       |               |                    |               |

Wolf Lake MS (N0086.0)

1. Capital Renewal is the replacement of major systems and components needed to preserve the efficient operation of school facilities. Capital Renewal funds are intended for Groups G3, G4, G5, and G6 school facilities, and Project Elements greater than \$50,000 in Priorities P1, P2, and P3 (and incidental P4 or P5 Elements).

Final ODP % **Completion Delays Projects Closed Since Last Report Final Budget Variance** None Glenridge MS (N0088.0) (\$530,000) 14.5% (\$476,000) 9.1%

**Close Out Delays** 

GRAND TOTAL

None

1. The GMP amount for FY22 Low Voltage CCTV at 18-Sites is an estimated amount which will be updated as Term Service purchase orders are executed.

283 Projects 133 Sites

Page 2 of 3 33



### Project Status Summary Report Capital Renewal Projects (Note 1)

May 18, 2023

Project Size Key
Lg - Constr. Amount > \$2M
Int - Constr. Amount > \$280K and < \$2M

Sm - Constr. Amount < \$280K

| Project Elements  |                  |                   |                    |                                 |                                     |               |                              |   |                      |                          |             | OIII - OOII3  | ii. Amount • \$2001 |         |
|---|------------------|-------------------|--------------------|---------------------------------|-------------------------------------|---------------|------------------------------|---|----------------------|--------------------------|-------------|---------------|---------------------|---------|
| or<br>or<br>nnical<br>ical<br>oing<br>afety<br>ology        | Prior<br>Project | Project<br>Budget | Current<br>Project | Current<br>Estimated<br>Cost At | Variance<br>from Current<br>Project | GMP<br>Amount | Construction<br>Change Order |   | ODP<br>Change Orders | Approved<br>Construction |             | Contract Type | CM / GC<br>Firm     | AE Firm |
| Exterior Exterior Mecha Mecha Plumb Plumb Life School Conve | Budget           | Changes           | Budget             | Completion                      | Budget                              | Amount        | Amount                       | # | Deducts #            | NTP Construct Comp       | (close-out) |               | 1 11111             |         |

| Location                          | Age<br>(FISH) | Proje<br>Number   | ct<br>Size | Site | Roofing | Structura | Exterior | Interior | Mechanic | Electrical | Plumbing | Life Safet | Technolo | Conveval | 8 | Project<br>Budget | Budget<br>Changes |  |
|-----------------------------------|---------------|-------------------|------------|------|---------|-----------|----------|----------|----------|------------|----------|------------|----------|----------|---|-------------------|-------------------|--|
| Location                          |               |                   |            | Evi  | olan    | atio      | n of     | . Dr     | oioc     | t Ri       | ıda      | ot C       | han      | -        |   |                   |                   |  |
| Location                          |               | Project<br>Number | Size       | L^   | Jiaii   | atio      | 0.       | FIC      | Jjec     | ,, ,       | uug      | 51 C       | ilali    | ye.      | 3 |                   |                   |  |
| PLANNING PHASE                    |               |                   |            |      |         |           |          |          |          |            |          |            |          |          |   |                   |                   |  |
| FY23 Multi-Site Exterior Painting | -             | N0176.0           | Int        | Add  | led P   | rojed     | ct       |          |          |            |          |            |          |          |   |                   |                   |  |
| Special Hearts Farm HVAC          | -             | N0173.0           | Sm         | Add  | led P   | rojed     | ct       |          |          |            |          |            |          |          |   |                   |                   |  |
| University HS                     | 13-Yr         | N0177.0           | Int        | Add  | led P   | rojed     | ct       |          |          |            |          |            |          |          |   |                   |                   |  |
| DESIGN PHASE                      |               |                   |            |      |         |           |          |          |          |            |          |            |          |          |   |                   |                   |  |
| Boone HS                          | 23-Yr         | N0031.8           | Sm         | Bud  | lget a  | djus      | tme      | nt pe    | er ve    | ndo        | r pric   | ing.       |          |          |   |                   |                   |  |
| Liberty MS                        | 18-Yr         | N0141.0           | Int        | Bud  | lget a  | idjus     | tme      | nt pe    | er su    | ıbmit      | ted (    | GMF        | Ρ.       |          |   |                   |                   |  |

Wt'd

### Multiple Sites Projects, with Florida Inventory of School Houses (FISH) Wt'd Age in [brackets]:

- 1. N0101.0 consists of chiller replacement at 2 campuses: Roberto Clemente MS [20] and Lake Sybelia ES [14].
- 2. N0102.0 consists of select roof replacement at 3 campuses: Sadler ES [38], Windermere ES [17], and Windy Ridge K8 [17].
- 3. N0103.0 consists of select roof replacement at 2 campuses: Avalon MS [17] and Meadowbrook MS [18].
- 4. N0105.0 consists of select HVAC replacement at 5 campuses: Castle Creek ES [17], Columbia ES [16], West Oaks ES [19], Windermere ES [17], and Wolf Lake ES [17].
- 5. N0120.0 consists of intrusion detection, fire alarm, intercom, and/ or security camera replacement at 38 campuses: Apopka ES [10]; Baldwin Park ES [16]; Blankner K8 [22]; Bridgewater MS [16]; Dillard St ES [19]; Eagle's Nest ES [20]; East Lake ES [18]; East River HS [14]; Evans HS [13]; Freedom HS [20]; Freedom MS [18]; Killarney ES [14]; Lake Nona HS [14]; Lakeville ES [24]; Legacy MS [18]; Liberty MS [18]; Maitland MS [14]; McCoy ES [18]; Meadowbrook MS [18]; Memorial MS [15]; Ocoee HS [18]; OTC-Avalon Campus [15]; Ridgewood Park ES [17]; Riverdale ES [25]; Sadler ES [38]; Sand Lake ES [18]; South Creek MS [17]; Timber Lakes ES [15]; Union Park MS [17]; Waterbridge ES [13]; Waterford ES [15]; West Oaks ES [19]; West Orange HS [15]; Windermere ES [17]; Wolf Lake ES [17]; Wolf Lake MS [17]; Wyndham Lakes ES [17].
- 6. N0123.0 consists of exterior painting at 17 campuses: Aloma ES [11]; Azalea Park ES [12]; Cypress Springs ES [12]; Forsyth Woods ES [13]; Lake Sybelia ES [14]; Lancaster ES [12]; Metrowest ES [11]; Princeton ES [12]; Rock Springs ES [12]; Sadler ES [38]; Sand Lake ES [18]; Shenandoah ES [16]; Southwood ES [26]; Sunridge ES [11]; Wetherbee ES [12]; Wyndham Lakes ES [17]; Zellwood ES [12].
- 7. N0125.0 consists of select HVAC replacement at 2 campuses: Dillard Street ES [19] and Hiawassee ES [20].
- 8. N0137.0 consists of multi-system improvements at 2 campuses: Dommerich ES [14] and Maitland MS [14].
- 9. N0139.0 consists of select HVAC replacement at 2 campuses: Wekiva HS [16] and West Orange HS [15].
- 10. N0140.0 consists of select HVAC replacement at 2 campuses: East River HS [14] and Lake Nona HS [14].
- 11. N0142.0 consists of multi-system improvements at 5 campuses: Columbia ES [16]; Moss Park ES [16]; Stone Lakes ES [17]; Vista Lakes ES [17]; West Creek ES [19].
- 12. N0144.0 consists of multi-system improvements at 2 campuses: Lakemont ES [15]; Windy Ridge K8 [17]
- 13. N0147.0 consists of select HVAC replacement at 7 campuses: Baldwin Park ES [16]; Eagle's Nest ES [20]; McCoy ES [18]; Millennia ES [17]; Whispering Oak ES [18]; Wyndham Lakes ES [17].
- 14. N0151.0 consists of chiller replacement at 4 campuses: Killarney ES [14]; Robinswood MS [15]; Timber Lakes ES [15]; Walker MS [13].
- 15. N0158.0 consists of CCTV security cameras replacement at 18 campuses: Arbor Ridge K8 [11]; Avalon MS [17]; Castle Creek ES [17]; Catalina ES [16]; Colonial 9GC [22]; Eccleston ES [10]; Forsyth Woods ES [13]; Keene's Crossing [14]; Lake Nona MS [12]; Lancaster ES [12]; Lockhart MS [15]; Palm Lake ES [14]; Pinewood ES [26]; Princeton ES [12]; Shenandoah ES [16]; Sunridge ES [11]; Walker MS [13]; Washington Shores PLC [17].
- 16. N0159.0 consists of LED retrofit at 3 campuses: Freedom MS [18]; Freedom HS [20]; West Creek ES [19].
- 17. N0161.0 consists of intrusion detection system replacement at 5 campuses: Apopka 9GC [28]; Castle Creek ES [17]; Catalina ES [16]; Conway ES [16]; Wekiva HS [16].
- 18. N0162.0 consists of exterior painting at 9 campuses: Acceleration East [21]; Apopka 9GC [28]; Apopka HS [15]; Edgewater HS [13]; Evans HS [13]; Hunter's Creek MS [30]; South Creek MS [17]; Sunridge MS [11]; Westridge MS [12].
- 19. N0168.0 consists of select HVAC replacement at 3 campuses: Bonneville ES [22]; Legacy MS [18]; Washington Shores PLC [17].
- 20. N0169.0 consists of chiller r'newal at 5 campuses: Freedom MS [18]; Meadowbrook MS [18]; Olympia HS [23]; Timber Creek HS [24]; Winter Park 9GC [13].
- 21. N0171.0 consists of intrusion detection system replacement at 4 campuses: Acceleration East [21]; Andover ES [18]; Bay Meadows ES [20]; Cheney ES [17].
- 22. N0172.0 consists of CCTV security cameras replacement at 14 campuses: Aloma ES [11]; Azalea Park ES [12]; Bonneville ES [22]; Brookshire ES [10]; Cypress Springs ES [12]; Edgewater HS [13]; Hunter's Creek ES [13]; Lake Sybelia ES [14]; Prairie Lake ES [10]; Rock Springs ES [12]; Sun Blaze ES [10]; Sunridge MS [11]; Wetherbee ES [12]; Zellwood ES [12].
- 23. N0176.0 consists of exterior painting at 7 campuses: Arbor Ridge K8 [11]; Brookshire ES [10]; Colonial 9GC [22]; Freedom HS [20]; Freedom MS [18]; Lakeville ES [24]; Sun Blaze ES [10].

Page 3 of 3 34



# OCPS MASTER CLOSEOUT REPORT

CAPITAL PROJECT

CAPITAL RENEWAL PROJECT


|                               | Panther    |
|-------------------------------|------------|
|                               | Lake ES    |
| Project Number                | S-0099     |
| Project Manager               | Tamara Cox |
| <b>Architect of Record</b>    | BRPH       |
| <b>Construction Manager</b>   | Williams   |
| Substantial Completion        | 04/20/23   |
| Closeout Complete (Exhibit H) | May '23    |

| Jones       |
|-------------|
| HS          |
| N-0059.2    |
| Daya Taylor |
| KBJ         |
| McCree      |
| 05/14/21    |
| May '24     |

| CLOSEOUT DELIVERABLE                                 |                                   |
|--|-----------------------------------|
| O & M Manuals  | Completed                         |
| Environmental Closeout Manual                        | Completed                         |
| Warranty Certificates                                | Completed                         |
| Master Consolidated Punch List (signed-off)          | Need PH 3 Only (5<br>Items)       |
| Return of Items Procured w/GRs (\$75+)               | Completed                         |
| As-Built Drawings                                    | Completed                         |
| As-Built Project Manuals                             | Completed                         |
| Record Drawings & Project Manuals                    | Completed                         |
| Certificate of Substantial Completion                | Completed                         |
| Certificate of Occupancy                             | Completed                         |
| Attic Stock  | Completed                         |
| Training   | Completed                         |
| Specific Easements                                   | Completed                         |
| Sustainability Letter & Score Card                   | Completed                         |
| OEF 564 - Cost Breakdown Info                        | Completed                         |
| Final CRs & COs (excluding ODP / GMP reconciliation) | Time Extension CO<br>#11 for PH 3 |
| Final ODP Reconciliation Change Order                | Completed                         |
| Final GMP Reconciliation Change Order                | Pending CO #11                    |
| Certificate of Final Inspection (CFI)                | Pending CO #11 & CO #12           |
| Final Pay Application                                | WIP                               |

| Completed               |
|-------------------------|
| Completed               |
| N/A                     |
| N/A                     |
| N/A                     |
| Completed               |
| Completed               |
| Completed               |
| Pending Roofing Project |
| Pending Roofing Project |
|                         |

20230509 - Master Closeout Report



0

Apr-23

May-23

Jun-23

Jul-23

Aug-23

Sep-23

Oct-23

Nov-23

Dec-23

Jan-24

Feb-24

Mar-24

Apr-24

May-24

Jun-24

Jul-24

Aug-24

Sep-24

Oct-24

Nov-24

Dec-24

Jan-25

Feb-25

Mar-25

We continue with six (6) projects under construction.

## Two (2) Comprehensive Projects:

o **Orange Technical College** (Comprehensive Renovation)

**Phase 1:** Includes all of the first floor and half of floors 2-5. Anticipated for completion late May 2023.

**Phase 2:** Includes the remaining half of floors 2-5, including roofing. Anticipated for completion late December 2023.

**Project Status:** Work is moving along but slightly behind schedule for Phase 1. Work continues on all floors in various stages of completion. The flooring is completed on all floors, interior glazing is complete, final millwork is ongoing and doors are installed. Final inspections are underway on all floors. Final cleaning in preparation for FF&E has started. Site work in front of the school completed. FF & E is on site preparing for install.

The project is forecasted to be complete December 2023.




## Hungerford Building 8 (Comprehensive Renovation)

Select renovation of existing Hungerford Building 8 to convert into a welding lab/construction lab using classrooms, restrooms, and spaces for mechanical and electrical rooms. Existing metal covered play structure to be converted into outdoor welding school and added parking.

**Project Status:** Metal building slab has been poured. Metal building is on site ready to be installed. Interior rough-out of electrical and plumbing continues.

The project is anticipated to be completed late July 2023.



# Three (3) New Relief Projects:

O Site 129-M-SE-2 (Laureate Park) (Greenfield school)

This project includes construction of a new Middle School.

**Project Status**: Site work is ongoing, import fill is nearly complete and final grading is continuing. The deep underground storm drainage is complete. Temporary Construction fence is underway. Building 300 foundation has begun.

The project is anticipated to be completed late June 2024.





Site 129-M-SE-2 M.S. Relief 4-20-23





O Water Spring MS (Site 65-M-W-4) (Horizon West Area MS Relief) (Greenfield school)

**Project Status:** Work is moving along on schedule. Permanent power is on. The chillers are operating and cooling the buildings. Site work continues, parking lot base along with the running track are complete and ready for paving. Canopy footers are underway along with canopy install in select locations. Roofing work is complete. Finishes are underway in all buildings including ceramic tile, painting, ceiling grid, ceiling tile and millwork. Mechanical, Electrical and Plumbing finishes are underway including all above ceiling inspections.

The project is anticipated to be completed early June 2023.





Water Spring MS Winter Garden, FL FAST

Image # 2925 Date: 04.25.23 1.800.723.7425

O Site 50-H-SE-2 (Innovation Way Area Northwest) (Greenfield school)

Project includes construction of a new high school with approximately 381,000 SF on 61 acres. Project consists of multi-story buildings with classrooms, administration, art, music suite, science labs, skills labs, career and technical education, exceptional education, kitchen, dining, media center, gymnasium, auditorium, athletic facilities and related site work. This high school was designed for 3,240 student stations. The project will be done in two phases, and is anticipated to be completed mid-July 2024.

**Phase 1**: Includes construction of Building 100. Anticipated completion mid-June 2024.

Phase 2: Includes construction of Building 200. Anticipated completion mid-July 2024.

**Project Status**: Project is progressing on schedule. Building foundations are nearly complete. Building slab pours are progressing. The layout of tilt panels is continuing and includes forming, rebar install and electrical rough-out within tilt panels. Tilt panels previously completed are ready for installation. Deep underground storm piping has begun.





CORE HORUS

SITE 50-H-SE-2 HIGH SCHOOL

04/27/23 Image #03

## One (1) Replacement Project:

Site 73-T-W-7 – Orange Technical College / West Campus (Westside):

Replacement campus for Orange Technical College Westside on a new 37 acre greenfield site, adjacent to Ocoee High School. Programs at OTC West Campus will focus on the construction trades, welding, apprenticeship programs and human services. High School dual-enrolled students will attend classes at this campus. The project is anticipated to be completed in a single phase.

Construction NTP issued on August 26, 2022.

**Project Status:** Offsite clearing anticipated to begin the end of May. Pond excavation continues; deep underground storm piping has begun. Foundations and pier footings are underway. Rough-out of under slab plumbing and electrical continues. First section of slab pour has taken place along with casting beds for tilt panels.

The project is anticipated to be completed late February 2024.







OTC West Campus Replacement Project (Site 73) OCPS Project: S0112 4.20.23





We currently have 28 projects in the planning or design phase:

#### **PLANNING**

 Chain of Lakes MS (Comprehensive) Cherokee (Repurpose) • Clarcona ES (Old) Demolition (Repurpose) Esteem Academy (Multi System Renewal Kaley ESE Services (Multi-System Renewal) Lawton Chiles ES (Comprehensive) Multiple Sites (Comprehensive) Northlake Park ES (Comprehensive) Oak Ridge HS (HS Functional Equity) Oakshire ES (Comprehensive) Ocoee MS (Comprehensive) Palmetto ES (Comprehensive)

#### **DESIGN**

 Colonial HS (Comprehensive) Howard MS (Comprehensive) (Comprehensive) Lakeview MS • Orange Center ES (Parking Garage) Orange Technical College / East Campus (Winter Park) (Replacement) Orange Technical College / South Campus (Mid-Florida) (Comprehensive) Pine Castle ES (Pre-K Center Repurpose) Site 47-E-W-4 Horizon West Area ES (Greenfield School) • Site 97-E-SE-2 Weewahootee Area ES (Greenfield School) Site 121-A-W-7 West Bus Compound (Repurpose) • Site 130-E-SE-2 Laureate Park Area ES (Greenfield School • Three Points ES (Comprehensive) Windermere HS (On Site Stadium) (Greenfield) Winter Park HS (Comprehensive) 4-Site SY 2024-25 (ES Functional Equity) • 4-Site SY 2024-25 (MS Functional Equity)

# **SINCE LAST REPORT**

- Substantial Completion achieved: Panther Lake Elementary School
- Notice to Proceed issued: **Nothing to Report**

## **CLOSEOUT**

• Panther Lake ES

There are 50 active projects (32 large, 10 intermediate, 8 small) currently in progress for improvements at 108 sites.

#### **Planning**

We currently have 7 projects in planning at 31 sites. These include 3 large projects, 2 intermediate projects, and 2 small projects. Since last report, a multi-system project at 2 sites (Lakemont ES and Windy Ridge K8) moved from Planning to Design.

Pre-planning scope development continues for other capital renewal projects for FY 2023.

## **Design**

We currently have 24 projects in design at 74 sites. These include 19 large, 3 intermediate, and 2 small projects. A multi-system project at 2 sites (Lakemont ES and Windy Ridge K8) moved from Planning to Design.

## **Construction**

We currently have 19 projects in construction at 45 sites. These include 10 large, 5 intermediate and 4 small projects. There have been no changes to the list of projects in construction since the last report.

Changes since April 20, 2023

## **Planning**

- Moved to Design
  - o Multi-System at 02-Sites N0144.0

## <u>Design</u>

- Moved from Planning
  - o Multi-System at 02-Sites N0144.0

## **Construction**

• No change since last report.

## **Closeout**

• No change since last report.

Active Projects with Construction Cost Exceeding \$10M per Project Site

Apopka High School – Multi-System Capital Renewal Project Estimated Guaranteed Maximum Price: \$12,419,000

## <u>Site</u>

Replacement of pumps and control panel at lift stations

#### **Exterior**

- Repair and replacement of exterior (EIFS) wall system in select areas
- Reroofing of select buildings

## **Heating, Ventilating and Air Conditioning (HVAC) Renovations**

- Refurbishment of existing air handling units (AHUs) and the addition of bi-polar ionization
- Replacement of the existing building automation system (BAS) components
- Replacement of exhaust fans, outside air dampers, variable frequency drives (VFDs), electric heating coils, and selected variable air volume (VAV) boxes
- Selective replacement of Dx and mini-split A/C units and connection to the BAS controls

#### **Electrical**

- Electrical power modifications/upgrades to support the HVAC system design
- Repair of lightning protection system
- Replacement of parking lot light fixtures with LED type fixtures

## **Life Safety**

• Replacement of fire alarm system

Ocoee High School – Chiller Replacement-HVAC Capital Renewal Project Estimated Guaranteed Maximum Price: \$12,396,200

## **Heating, Ventilating and Air Conditioning (HVAC) Renovations**

- Refurbishment or replacement of existing air handling units (AHUs) and the addition of bi-polar ionization
- Replacement of the existing building automation system (BAS), campus-wide
- Refurbishment of mechanical rooms, including replacement of gauges, sensors, valves and other appurtenances and restoration of insulation
- Replacement of exhaust fans, outside air dampers, variable frequency drives (VFDs), electric heating coils, and cleaning of all variable air volume (VAV) boxes
- Equipment resizing and reengineered air flow requirements
- Selective replacement of Dx and mini-split A/C units

## **Chiller Replacement**

- Replacement of existing chillers, cooling towers, and associated pumps, piping, and equipment
- Reuse of existing controllers
- Equipment resizing based on load modifications
- Provision of a new refrigerant leak detection system

## **Electrical**

- Electrical power modifications/upgrades to support the HVAC system design and new air-cooled chillers
- Reuse of existing feeders or breakers and replacement as needed

Piedmont Lakes Middle School – Mechanical-HVAC Capital Renewal Project Estimated Guaranteed Maximum Price: \$15,700,000

## **Heating, Ventilating and Air Conditioning (HVAC) Renovations**

- Replacement of the existing building automation system (BAS), campus-wide
- Redesign of a new Air Distribution System campus-wide per the latest Design Guidelines inclusive of all associated equipment and accessories
- Conversion of kitchen units from Direct Expansion Cooling (Dx) to Chilled Water
- Replacement of existing wall mounted mini-split system in select areas
- Evaluation of all IDF and CCTV rooms current heat load requirements to include with the new Air Distribution System

## **Plumbing**

- Replacement of approximately 400 LF of underground sanitary sewer line
- Replacement of all hot water heaters

## **Electrical**

Installation of Power and data ports for building automation system (BAS)
 interconnectivity and new electrical circuitry as required to support all new equipment installation

#### Interior

Replacement of finishes as needed to accommodate new design

# Roberto Clemente Middle School – Multi-System Capital Renewal Project Estimated Guaranteed Maximum Price: \$16,300,000

#### Site

Correcting drainage issues campus-wide

#### Roofing

- Roof replacement of buildings 100, 200, 300, 400 and 700
- Roof repairs of building 500

#### **Exterior**

- Select door replacement
- Replace exterior door and window seals

## <u>Interior</u>

- Select door replacement
- Replacement of finishes as needed to accommodate new design
- Replacement of serving line equipment

## **Heating, Ventilating and Air Conditioning (HVAC) Renovations**

- Replace HVAC system equipment in buildings 100, 200, 300, and 500
- Refurbishment of HVAC system in other buildings
- Replacement of the existing building automation system (BAS), campus-wide

#### **Plumbing**

Reconfigure restrooms in building 700 for ADA compliance

## **Electrical & Systems**

- Electrical upgrades necessary for HVAC work
- Exterior lighting upgrades to LED
- Lighting LED upgrade in select buildings
- Intercom system replacement for entire campus
- Intrusion detection and security CCTV upgrades campus-wide

## **Life Safety**

• Fire alarm system interconnection upgrade to fiber

West Orange High School – HVAC Renovation-HVAC Capital Renewal Project Estimated Guaranteed Maximum Price: \$10,300,000

## **Heating, Ventilating and Air Conditioning (HVAC) Renovations**

- Refurbishment or replacement of existing air handling units (AHUs) and the addition of bi-polar ionization
- Replacement of the existing building automation system (BAS) controls, campus-wide
- Refurbishment of mechanical rooms, including replacement of gauges, sensors, valves and pumps
- Replacement of exhaust fans, outside air dampers, variable frequency drives (VFDs), electric heating coils, and selected variable air volume (VAV) boxes
- Selective replacement of Dx and mini-split A/C units

#### **Electrical**

- Electrical power modifications/upgrades to support the HVAC system design
- Reuse of existing feeders or breakers, lightning protection system and replacement as needed

# **Change Orders Report**

Facilities & Construction Contracting April 2023

There are no significant change orders or amendments to the report for the month of April 2023.

| CONT        | CONTRACTS AMENDED                    |                                       |                               |                       |            |                     |  |         |  |   |
|-------------|--------------------------------------|---------------------------------------|-------------------------------|-----------------------|------------|---------------------|--|---------|--|---|
| ITEM<br>NO. | PROJECT<br>NAME                      | VENDOR<br>NAME                        | DOCUMENT<br>TYPE              | ORIGINAL DOC<br>No.   | DOC<br>No. | REQUESTED<br>AMOUNT | SERVICE<br>TYPE                            | RFQ No. | REASON FOR CHANGE  | APPROVAL<br>REQUIREMENT   |
| 1           | Colonial HS                          | Schenkel &<br>Shultz, Inc.            | Amendment                     | 2126SCON<br>SCHENKEL  | 1          | \$495,000.00        | Architectural<br>& Engineering<br>Services | 2126PS  | Provide design and CA services related to additional scope of work identified during program verification for comprehensive project (additional Est. Constr. Cost \$7,000,000.00).   | Board<br>(5/09/2023) /<br>Rory A.<br>Salimbene,<br>Acting Chief<br>Facilities Officer |
| 2           | Middle<br>School Site<br>129-M-SE-2* | Schenkel &<br>Shultz, Inc.            | Design<br>Change<br>Directive | 2122SCON<br>SCHENKEL  | 1          | \$63,539.55         | Architectural<br>& Engineering<br>Services | 2122PS  | Additional design services as required to accommodate for (early) mass grading construction package for prototype new school relief project (no additional Est. Constr. Cost).   | Superintendent / Rory A. Salimbene, Acting Chief Facilities Officer                   |
| 3           | Middle<br>School Site<br>129-M-SE-2* | Schenkel &<br>Shultz, Inc.            | Design<br>Change<br>Directive | 2122SCON<br>SCHENKEL  | 2          | \$27,663.91         | Architectural<br>& Engineering<br>Services | 2122PS  | Additional design services for off-site roadway improvements leading to middle school staff/parent entry driveway on Pearson Avenue right-of-way for prototype new school relief project (Est. Constr. Cost \$200,000.00). | James Bannon,<br>Facilities<br>Executive<br>Director                                  |
| 4           | Orange<br>Technical<br>College       | Gilbane<br>Building<br>Company        | Amendment                     | 19CM04SCON<br>GILBANE | 2          | \$0.00              | Construction<br>Management<br>Services     | 19CM04  | Staffing modifications due to changes in the Principal in Charge, Site Superintendent, Project Executive, and Senior Project Manager for the comprehensive project.  | Craig A. Jackson,<br>Sr. Construction<br>Director                                     |
| 5           | Winter Park<br>HS                    | C. T. Hsu<br>&<br>Associates,<br>P.A. | Amendment                     | 2105SCON<br>CTHSU     | 2          | \$44,814.21         | Architectural<br>& Engineering<br>Services | 2105PS  | Design services for various additional scope items for the comprehensive project (additional Est. Constr. Cost of \$500,000.00).   | Rory A.<br>Salimbene,<br>Acting Chief<br>Facilities Officer                           |

| CONT        | CONTRACTS AMENDED |                                   |                  |                     |            |                  |   |         |   |  |
|-------------|-------------------|-----------------------------------|------------------|---------------------|------------|------------------|---|---------|---|--|
| ITEM<br>NO. | PROJECT<br>NAME   | VENDOR<br>NAME                    | DOCUMENT<br>TYPE | ORIGINAL DOC<br>No. | DOC<br>No. | REQUESTED AMOUNT | SERVICE<br>TYPE                         | RFQ No. | REASON FOR CHANGE   | APPROVAL<br>REQUIREMENT                              |
| 6           | Winter Park<br>HS | Terracon<br>Consultant<br>s, Inc. | Amendment        | 1717169             | 1          | \$11,276.40      | Environmental<br>Consulting<br>Services | 1717PS  | Additional Asbestos and lead paint survey to comply with National Emissions Standards for Hazardous Air Pollutants for the comprehensive project. | James Bannon,<br>Facilities<br>Executive<br>Director |

<sup>\*</sup>Not Funded by Sales Tax or Capital Renewal

| CHAN        | CHANGE ORDERS APPROVED  |   |                  |                              |                  |            |                     |  |         |   |          |   |
|-------------|---|---|------------------|------------------------------|------------------|------------|---------------------|--|---------|---|----------|---|
| ITEM<br>NO. | PROJECT<br>NAME   | VENDOR<br>NAME  | DOCUMENT<br>TYPE | ORIGINA<br>L DOC<br>No.      | AM<br>GMP<br>No. | DOC<br>No. | REQUESTED<br>AMOUNT | SERVICE<br>TYPE                        | RFQ No. | REASON FOR<br>CHANGE  | ODP<br>% | APPROVAL<br>REQUIREMENT   |
| 1           | East River<br>HS*   | Sequel<br>Develope<br>rs, Inc.                                | Change<br>Order  | 19CM09<br>027B               |                  | 1          | (\$181,402.48)      | Construction<br>Management<br>Services | 19CM09  | Estimated ODP for new athletic practice field, district capital project.                                      |          | Rory A. Salimbene,<br>Acting Chief<br>Facilities Officer            |
| 2           | Elementary<br>School Site<br>47-E-W-4*                                  | Welbro<br>Building<br>Corporati<br>on, Inc.                   | Change<br>Order  | 21CM38<br>SCON<br>WELBR<br>O | 1                | 1          | (\$297,335.46)      | Construction<br>Management<br>Services | 21CM38  | Estimated ODP for prototype new school relief project.  |          | Rory A. Salimbene,<br>Acting Chief<br>Facilities Officer            |
| 3           | High School<br>Site<br>50-H-SE-2  | CORE Construct ion Services of Florida, LLC                   | Change<br>Order  | 21CM07<br>SCON<br>CORE       | 1                | 1          | \$182,483.66        | Construction<br>Management<br>Services | 21CM07  | Adjust value of general conditions for new school relief project.   |          | Superintendent / Rory A. Salimbene, Acting Chief Facilities Officer |
| 4           | Lake Nona<br>HS, East River<br>HS, and Water<br>Spring ES<br>Portables* | Charles<br>Perry<br>Partners,<br>Inc.                         | Change<br>Order  | 19CM09<br>028B               |                  | 2          | \$39,113.49         | Construction<br>Management<br>Services | 19CM09  | Security guard<br>at Lake Nona<br>HS and Water<br>Spring ES for<br>district<br>portable<br>project.           |          | Rory A. Salimbene,<br>Acting Chief<br>Facilities Officer            |
| 5           | Ronald<br>Blocker<br>Educational<br>Leadership<br>Center*               | CORE<br>Construct<br>ion<br>Services<br>of<br>Florida,<br>LLC | Change<br>Order  | 19CM08<br>SCON<br>CORE       | 1                | 7          | (\$163,809.62)      | Construction<br>Management<br>Services | 19CM08  | Final GMP<br>reconciliation<br>for service<br>room<br>mechanical<br>upgrades,<br>district capital<br>project. |          | Rory A. Salimbene,<br>Acting Chief<br>Facilities Officer            |

| CHAN        | CHANGE ORDERS APPROVED          |   |                  |                         |                  |            |                     |  |         |  |          |  |
|-------------|---------------------------------|---|------------------|-------------------------|------------------|------------|---------------------|--|---------|--|----------|--|
| ITEM<br>NO. | PROJECT<br>NAME                 | VENDOR<br>NAME                              | DOCUMENT<br>TYPE | ORIGINA<br>L DOC<br>No. | AM<br>GMP<br>No. | DOC<br>No. | REQUESTED<br>AMOUNT | SERVICE<br>TYPE                        | RFQ No. | REASON FOR<br>CHANGE   | ODP<br>% | APPROVAL<br>REQUIREMENT                                  |
| 6           | Thornebrooke<br>ES              | Charles<br>Perry<br>Partners,<br>Inc.       | Change<br>Order  | 19CM09<br>031B          |                  | 2          | (\$62,243.07)       | Construction<br>Management<br>Services | 19CM09  | Estimated ODP for Multi- System capital renewal project.           |          | Rory A. Salimbene,<br>Acting Chief<br>Facilities Officer |
| 7           | Water Spring<br>MS<br>65-M-W-4* | CORE Construct ion Services of Florida, LLC | Change<br>Order  | 20CM16<br>SCON<br>CORE  | 2                | 4          | (\$2,338,304.12)    | Construction<br>Management<br>Services | 20CM16  | Estimated<br>ODP for<br>prototype new<br>school relief<br>project. |          | Rory A. Salimbene,<br>Acting Chief<br>Facilities Officer |

<sup>\*</sup>Not Funded by Sales Tax or Capital Renewal

# **OCPS FACILITIES & CONSTRUCTION CONTRACTING**

RFQs in Progress: MAY 2023

| No.        | Contract Description   | Pre Submittal<br>Meeting | Open Date | Shortlist<br>Meeting | Interview<br>Meeting | Board / CFO<br>Date | Construction<br>Budget | Firm(s) Awarded                                   | Status  |
|------------|--|--------------------------|-----------|----------------------|----------------------|---------------------|------------------------|---|---------|
| RFQ 2303PS | A/E Services for Palmetto ES<br>Comprehensive Renovation<br>Project      | 2/22/2023                | 3/8/2023  | 3/23/2023            | 4/4/2023             | 4/25/2023           | \$<br>30,900,000.00    | Zyscovich, LLC                                    | Awarded |
| RFQ 2304CM | CM Services for Palmetto ES<br>Comprehensive Renovation<br>Project       | 2/22/2023                | 3/8/2023  | 3/24/2023            | 4/5/2023             | 4/25/2023           | \$<br>30,900,000.00    | Williams Company                                  | Awarded |
| RFQ 2305PS | A/E Services for Lawton Chiles<br>ES Comprehensive Renovation<br>Project |                          | 3/14/2023 | 3/28/2023            | 4/11/2023            | 4/25/2023           | \$<br>23,000,000.00    | Little Diversified Architectural Consulting, Inc. | Awarded |
| RFQ 2306CM | CM Services for Lawton Chiles<br>ES Comprehensive Renovation<br>Project  | 2/28/2023                | 3/14/2023 | 3/29/2023            | 4/12/2023            | 4/25/2023           | \$<br>23,000,000.00    | LEGO Construction Co.                             | Awarded |
| RFQ 2307PS | A/E Services for Oakshire ES<br>Comprehensive Renovation<br>Project      | 3/7/2023                 | 3/21/2023 | 4/6/2023             | 4/18/2023            | 5/9/2023            | \$<br>19,000,000.00    | Baker Barrios Architects, Inc.                    | Awarded |
| RFQ 2308CM | CM Services for Oakshire ES<br>Comprehensive Renovation<br>Project       | 3/7/2023                 | 3/21/2023 | 4/7/2023             | 4/19/2023            | 5/9/2023            | \$<br>19,000,000.00    | Johnson-Laux Construction LLC                     | Awarded |

# **Discussion Topics**

1. Next COVE meeting is scheduled for Thursday, June 15, 2023.

| NOTES |  |
|-------|--|
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |
|       |  |



#### **GLOSSARY OF TERMS**

## **Funding Source Descriptions**

**CIT - Capital Improvement Tax:** Funds derived from a 1.5 millage levy on local property. Revenues maybe used for payment of principal and interest on COPS, for purchase of new and replacement equipment; for maintenance of existing facilities; rental and leasing of educational facilities and sites; purchase of new and replacement school buses; project management and for construction and remodeling of new or existing facilities. Based on 2017 legislation, a portion of the funds derived from the capital improvement millage may be distributed to eligible charter schools to pay for capital needs including but not limited to construction, vehicle purchases, and real property acquisition.

**COPS - Certificates of Participation:** These funds are not a source of revenue but the proceeds of a twenty-five year loan against future property tax revenues. Funds may be used to remodel, renovate or replace existing schools and acquire land and construct additional schools.

**CSR - Class Size Reduction:** The voter approved constitutional amendment placed the responsibility for providing the necessary operating and capital funds required on the Legislature. The Class Size Reduction Capital Outlay program was established to provide funds to eligible public school districts for capital outlay purposes to reduce class size or for any lawful capital outlay purpose if the class size maximum had been met. In fiscal year 2000, the district received \$147.7 million from this program.

**IMPACT - School Impact Fees:** Florida Statutes direct local governments to make efficient and adequate provisionsfor schools. Impact fees represent a total or partial reimbursement for the cost of additional facilities or services necessary as a result of the new development. Funds can only be used to pay for capital expenditures resulting from student growth (i.e. relief schools).

**QSCB - Qualified School Construction Bonds:** QSCBs are financial instruments that provide a subsidy in the form of a tax credit to a bank or other financial institution that holds the QSCBs. The tax revenues are made available by the federal government to help fund school construction, rehabilitation, repair and land acquisition. These bonds were authorized by the federal government through the American Recovery and Reinvestment Act (ARRA) of 2009.

**SIT - School Infrastructure Thrift Award:** The SIT program provided incentive grants to districts for savings realized through functional and frugal school construction. These awards were funded by the Educational Enhancement (Lottery) Trust Fund. The district received a total of \$22.2 million for qualifying capital expenses.

1 | Page 64

## **Common Terms by OCPS Facilities**

- AE Architect/ Engineer
- **BAS Building Automation System**
- **BIC Ball-in-court**
- **BOS Bill of Sale:** Utility providers may require a sketch, legal description, and / or a bill of sale (documentation of sale of transfer of goods) for infrastructure improvements performed by the construction contractor.
- **CCD Construction Change Directive**
- **CCTV Closed Circuit Television**
- **CFI Certificate of Final Inspection**
- **CM Construction Manager**
- **CO Change Order**
- **CR Contingency Request:** GMP contract Amendments include not-to-exceed values for Contractor's Contingency and Owner's Contingency. Both require Owner approval prior to use.
- **DX Direct Expansion:** Direct expansion cooling is a type of refrigerant based HVAC system.
- **ES Elementary School**
- **FISH Florida Inventory of School Houses:** The Florida Department of Education maintains a central database of information for all educational and non-instructional facilities throughout the state.
- FY Fiscal Year
- **GC General Contractor**
- **GMP Guaranteed Maximum Price**
- **GR General Requirements:** GMP contract amendments include not-to-exceed values for Contractor reimbursable expenses that are not directly related to the construction cost of the work.
- **HS High School**
- **HVAC Heating, Ventilation, and Air Conditioning**
- **IDF Intermediate Distribution Frame:** IDF rooms are utilized for secondary distribution of networking systems throughout the facility.

## **Common Terms by OCPS Facilities**

INT - Intermediate: Projects with construction costs between \$280,000 and \$2,000,000.

LF - Linear Foot

**LG - Large:** Projects with construction costs that exceed \$2,000,000.

**MDF - Main Distribution Frame:** MDF rooms are utilized for primary distribution of networking systems throughout the facility.

MS - Middle School

**NTP - Notice to Proceed** 

**O&M** - Operation and Maintenance

**ODP - Owner Direct Purchase:** The ODP program allows the District to benefit from its tax-exempt status by directly purchasing materials from suppliers, thereby avoiding the sales tax that contractors purchasing the same materials would pay.

**PM TEAM - Program Management Team** 

**REPL - Replacement** 

**SERV - Service** 

**SF - Square Foot** 

**SM - Small:** Projects with construction costs less than \$280,000.

**SUBST - Substantial** 

SY - School Year

**TBD - To Be Determined** 

**TCO - Temporary Certificate of Occupancy** 

**WIP - Work in Progress** 

**Wt'd Age - Weighted Age:** The weighted age of a facility is the average number of years since construction or comprehensive renovation. When buildings on a campus have different ages, an average is determined using the net floor area as the weighting factor.

3 | P a g e 66