

# Project Fact Sheet

## AE Acceleration East (CR Intermediate)

2274 S Semoran Blvd  
Orlando, FL 32822



Acceleration East High School  
Capital Improvements  
08.20.20



### Project Information:

- **Project Start:** Dec 2019
- **Project Completion:** Sep 2020
- **Funding Source:** Sales Tax
- **District:** 3
- **Learning Community:**
- **Architect/Engineer:** MLM-Martin Architect
- **Contractor:** Clancy & Theys Co
- **Project Manager:** Steve Price
- **Project Budget:** \$3.2 M

### Project Description:

Project scope provides for:

- Reroofing the main building
- Replacement of failing roof-top HVAC units (RTU's)
- Replacement of exhaust fans and associated controls

### Project Update:

- NTP was issued 12/11/2019.
- All RTU are installed.
- Roofing scope is ongoing and roughly 60% complete.
- Projected substantial completion during mid-December.