

# Project Fact Sheet

## Memorial MS (CR Intermediate)

2220 W. 29th Street  
Orlando, FL 32805



### Project Information:

- **Project Start:** Jan 2021
- **Project Completion:** Jul 2021
- **Funding Source:** Sales Tax
- **District:** 5
- **Learning Community:** SW
- **Architect/Engineer:** N/A
- **Contractor:** Trane
- **Project Manager:** Kenneth Marcum
- **Project Budget:** \$0.4 M

### Project Description:

Refurbish 2 cooling towers (CT1, CT2), including motors, gearboxes, drive shafts, and other parts necessary to restore cooling towers to like-new.

### Project Update:

- The vendor Purchase Order has been issued and we are currently on track to be completed by the end of summer 2021. We are in contact with the campus to make sure this project does not affect summer operations in any way.