

Project Fact Sheet

Horizon High School (New/Relief)

10393 Seidel Road
Winter Garden, FL 34787



Horizon High School

Image # 33
Date: 01/28/2021
File: 888.542.0231

Project Update:

- Notice-to-Proceed (NTP) for the Early Site Package (BP-1) was issued on 10/30/2019 and the Main Building Package (BP-2) issued on 1/31/2020.

- Construction is proceeding on schedule. Transformers are energized and HVAC start-up ongoing. Interior finishes are progressing aggressively campus-wide. The 1st lift of pavement is complete and sports fields are nearing completion. Bermuda sod is in place on football, baseball and softball fields.

- Work along Seidel Road (BP-3) has recently commenced; mast arms arrive in March.

- Bidding for the bus fueling depot (BP-4) is complete and the NTP was issued on 12/15. The CM is currently issuing sub-agreements and issuing ODP.

Project Information:

- **Building Completion Date:** Jul 2021
- **Project Completion Date:** Jul 2021
- **School Opening:** Aug 2021
- **No. on Sales Tax Referendum:** N/A
- **Student Capacity:** 2685
- **Gross Floor Area:** 372,493
- **Site Area:** 69.8 acres
- **District:** 4
- **Learning Community:** W

Architect: SchenkelShultz

Contractor: Wharton-Smith

Project Manager: Cass Hurst

Adopted Budget: \$117.3 M

Project Description:

Construction of:

- Administration Office
- Kitchen
- Cafeteria
- Media Center
- EHPA Gym
- Classrooms
- Art and Music Labs
- Science Labs
- Computer Lab(s)
- Multipurpose Lab(s)
- Hard Courts
- Baseball Field
- Softball Field
- Track and Field
- Football Field
- Practice Field(s)
- Covered Walkways
- Expanded Parking Lot
- Enhanced classroom technology including new computers and interactive touch-screen panels
- Secure campus with one public entrance