

Project Fact Sheet

Freedom High School (CR Intermediate)

2500 Taft Vineland Rd
Orlando, FL 32837



Project Information:

- **Project Start:** Jun 2020
- **Project Completion:** Dec 2020
- **Funding Source:** Sales Tax
- **District:** 3
- **Learning Community:** SW
- **Architect/Engineer:** Ingenuity
- **Contractor:** Wharton-Smith
- **Project Manager:** Rob Stagliano
- **Project Budget:** \$2.5 M

Project Description:

Project provides for replacement of the building automation system (BAS) campus-wide with select replacement of other various expired HVAC equipment components.

- Scope includes:

- Replacement of Campus wide Building Automation System (BAS)
- Campus Wide air and hydronic testing
- Replacement of all existing Outside air Dampers and associated actuators
- Replacement of all DX Split systems serving the IDF Rooms
- Replacement of all building exhaust fans
- Complete flushing of chilled and heated hydronic systems
- Upgrade remaining constant volume Air Handling Units to Variable air volume(VAV)

Project Update:

Construction ongoing with valve replacement, new controls and replacement of split AC units. Substantial completion projected for mid-December.