

Site 37-M-SW-4 (Bridgewater Area)

Project Information:
Horizon West/ Lakeside Village Area
8200 Tattant Blvd, Windermere FL 34786

- **Building Completion date:** May 2019
- **Project Completion date:** May 2019
- **School Opening:** August 2019
- **No. on Sales Tax Referendum:** N/A
- **Student capacity:** 1185
- **Gross Floor Area:** 181,896 ft^2
- **Site Area:** 25.5 acres
- **Construction of new:**
  - Classrooms
  - Labs
  - Art/Music rooms
  - Kitchen/Cafeteria
  - Administration
  - Covered walkways
  - Dining/Multi-purpose rooms
  - Media Center
  - Gym

Architect: Harvard Jolly
Contractor: Wharton Smith
Project Manager: Maher Chatila
Adopted budget: $38.6M

Project Update:

- 10.78% complete
- Site is fully cleared.
- Dewatering cell has been constructed and is in use while excavation at the south side of the sire is taking place.
- Slabs-on-Grade for Buildings 1, 2 and 4 are complete.
- Foundations for Building 3 are in place. Underground site Chilled Water installed at 50% completion.
- Tilt-up panels have been poured for Buildings 1 and most of Building 4.
- Crane and tilt-up panel erection anticipated for July 9th onward with all panel being erected by 5 weeks later.

School Board Member: Pam Gould Pamela.Gould@ocps.net
Area Superintendent: James Larsen james.larsen@ocps.net
Principal: TBD